S
625.704
H3fe
March 4
1985
State Library

PLEASE RETU

Montana State Library
3 0864 1006 6555 6

MONTANA

DEPARTMENT OF HIGHWAYS

CONSTRUCTION, DISTRICT DESIGN and PRELIMINARY SURVEY PROGRESS REPORT

STATE DOCUMENTS COLLECTION

FEB. - 7 1985

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

ISSUED THE FIRST MONDAY OF THE MONTH

MARCH 4, 1985



LEGEND

STATE MAINTAINED
FEDERAL-AID ROUTES

- Interstate
- Primory
- Secondary

INCORPORATED CITIES

- Capitol
- County Seat
- Other

Butte Over 5000
Cascade Under 5000

FINANCIAL & COMMISSIONER DISTRICTS

District Boundary

(3) District Number

Effective Date: 7-1-83

MONTANA

PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND STATISTICS BUREAU
IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

SCALE
0 20 40 60 Miles

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: February 27, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
630	Kalispell Strip F 1-2(24)121	PMS 1.2 Miles	Final PIH	-	45	July 9 1985
830	Hall East RS 512-1(1)0	PMS 1.9 Miles	Final PIH	-	40	Mar 4 1986
804	Hall West RS 513-1(1)0	PMS 2.5 Miles	Final PIH	-	40	Mar 4 1986
268	Mullan Road RS 263-1(4)1	G,GS,PMS & Structure 4.2 Miles	Final PIH	63	47	June 1985
603	Libby Southeast F 1-1(19)38	PMS 6.5 Miles	Final PIH	-	-	Mar 29 1986
845	St. Regis Northeast F 35-1(5)0	PMS & Widening 3.4 Miles	Final PIH	-	1	Oct 27 1987
815	Kila East & West F 1-2(23)99	PMS & Widening 12.3 Miles	Prelim PIH	-	1	Aug 16 1985
788	Marion West F-HES 1-2(22)90	PMS & Widening 10.0 Miles	Prelim PIH	-	1	Aug 1 1985
024	Flathead Co. Line-South F 5-2(3)86	G, GS, PMS 7.2 Miles	Plans to Checker	246	78	Nov 20 1986
243	Dixon - North RS 212-1(1)0	G, GS, PMS 3.2 Miles	Prelim PIH	-	15	Feb 7 1986
772 BRF 6-1(28)105	West of Dixon (Revais Cr.)	Structure & App. 0.5 Miles	Final PIH	-	-0-	Nov 13 1987

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40K/STND40

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: February 27, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
649	Meadow Creek - South S 508-1(2)12	G,GS,PMS,& Structure 5.5 Miles	Prelim PIH	-	5	Jan 1 1987
837	2 Miles S. of Polson F 5-2(31)57	Lt. Turn Bays 0.5 Miles	Final PIH	-	12	June 1 1985
632	Post Creek - Ronan F-HES 5-2(25)38	PMS 8.4 Miles	Final PIH	-	10	Jan 6 1986
602	Big Fork South & West FR 52-1(3)18	PMS 16.9 Miles	Prelim PIH	23	1	Aug 14 1985
567	Elk Hill-Lion Springs F 1-1(12)65	G, GS, PMS 3.3 Miles	Final PIH	-	48	Nov 13 1985
521	Hamilton - Corvallis RS 269-1(5)0	PMS & Widening 6.1 Miles	Planning Report	-	-	Aug 21 1986
	Blue Bay North & South F 52-1(5)3	PMS 18.0 Miles	Final PIH	-	1	
	Perma Canyon Roadway RS 382-1(1)1	F, GS, PMS 2.8 Miles	Final PIH	-	45	
635	Seeley Lake-Inez Lake FR 83-1(3)15	PMS & Widening 8.3 Miles	Final PIH	-	3	Oct 30 1985
522	Fisher River Bridge BRF 1-1(15)57	Structure & Apps. 0.6 Miles	Final PIH	-	49	Sept 3 1985
816	Big Fork - East F 83-1(3)74	PMS & Widening 8.7 Miles	Final PIH	-	2	May 6 1986

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40K/STND40

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: February 27, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
634	Clearwater Jct - East FR 24-1(16)32	PMS & Widening 11.8 MIles	Prelim PIH	48½	14	Oct 22 1985
770	Ovando - East RTF - HES 24-2(16)43	PMS & Widening 12.3	Planning Report	-	5	June 21 1985
604	Eureka - South F 5-4(2)174 U-1	G,GS,PMS& Structure 12.6 Miles	Final PIH	-	11	Nov 14 1989
	Ravalli Weigh Station F 5-2(30)27	Scale, Scale House & Approaches	Planning Report	92	4	
	Happy's Inn F 1-1(26)69	PMS 11.3 Miles	Planning Report	-	-	

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40K/STND40

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-27-85

PROJECT NO.: I-IG 90-1(61)27, U-849
PROJ. NAME: ST. REGIS EAST & WEST
LENGTH: 6.8 MILES
COUNTY: MINERAL
CONTRACT TIME: 220 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 76
% TIME USED: 58
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,466,868.84
CONTRACTOR: WASHINGTON CONST. CO.
FROM (town): MISSOULA, MT
AWARD DATE: JAN. 30, 1984
DATE WORK STARTED: MARCH 5, 1984
PROBABLE COMPLETION DATE: JULY 15, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: JAMES L. CYR
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 649-2460
ADDRESS: STAR ROUTE 472
ST. REGIS, MT 59866

GENERAL: Contractor on Winter Shut down.
Items % complete are as follows: Prepare Detours 100%; Clearing & Grubbing = 100%; Remove Guard Rail = 90%; Unc. Excav. = 98%; Sub-Excav. = 100%; Special Borrow = 99%; Topsoil = 87%; Comp. Roadbed = 99%; Haul = 98%; Obliterate Roadway = 100%; 1"C.B.C. = 68%; 3/4"CTS = 8%; Pl. Mix Bit. Surf. = 27%; Pl. Mix Base = 44%; Class "DD" & "AC-DC" Conc. = 98%; Excav. Culv. = 98%; All Drain Pipe = 98%; Bedding Materials = 98%; Seeding & Fert. = 33%; Chain Link Fence = 24%; CBSW Fence = 16%; Farm Fence (F2W) = 100%; Farm Fence (F4W) = 32%.

1 man in office on computations & checking notes

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28, 1985

PROJECT NO.: I-I690-1(61)27,4-10
PROJ. NAME: Str. Rehabilitation
LENGTH: 0.2 Mile
COUNTY: Mineral
CONTRACT TIME: 110 WD
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 6
% TIME USED: 10
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 762,627.00
CONTRACTOR: Pacemaker Ind. Inc.
FROM (town): Spokane Wa.
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-16-84
PROBABLE COMPLETION DATE: Sept. 85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Silvey
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 649-2460
ADDRESS: St. Regis

GENERAL: The project is shutdown for the Winter.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: IR 90-2(72) 98
PROJ. NAME: Missoula East & West
LENGTH: —
COUNTY: Missoula
CONTRACT TIME: 120
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE: 17
% TIME USED: 18
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 990,963.00
CONTRACTOR: Idaho Const. Co.
FROM (town): Twin Falls, Idaho
AWARD DATE: 9-4-84
DATE WORK STARTED: 9-19-84
PROBABLE COMPLETION DATE: 8-30-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: William C. Moore TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: Department of Highways
Missoula, Montana

GENERAL: No Work in February 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula (1130)

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-31-85

PROJECT NO.: IR 90-3(61)142
PROJ. NAME: Bearmouth East and West
LENGTH: 7.6 Miles
COUNTY: Granite
CONTRACT TIME: 60WD
ORDER TO PROCEED DATE: Sept. 24, 1984
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,777,337.75
CONTRACTOR: Jim Gilman Exc. Inc.
FROM (town): Butte Montana
AWARD DATE: Aug. 29, 1984
DATE WORK STARTED: 1-16-85
PROBABLE COMPLETION DATE: July 15, 1935
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allan J. Dutton
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 363-4420
ADDRESS: P.O. Box 328
Hamilton, Mt. 59840

GENERAL: Jim Gilman Excavating are in process of crushing material.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28, 1985

PROJECT NO.: BRF 6-1(21)33
PROJ. NAME: Beaver Cr.-T. Falls
LENGTH: —
COUNTY: Sanders
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,030,916.09
CONTRACTOR: Cap. Const. Co., Inc.
FROM (town): Billings
AWARD DATE: 2-8-85
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: L. Chezik
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE:
ADDRESS: Plains, MT

GENERAL: We have had no contact with the contractor since the contract was awarded.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

8

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 28, 1985

PROJECT NO.: HES 7-1 (30)66
CONTRACT AMOUNT: $ 11,185.60
PROJ. NAME: Near Stevensville
CONTRACTOR: Christy Cont. Co.
LENGTH: 0.00
FROM (town): Hamilton, Mont.
COUNTY: Ravalli
AWARD DATE: 12-5-84
CONTRACT TIME: 20 Working Days
DATE WORK STARTED:
ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE: May 15, 1985
% COMPLETE:
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allan J. Dutton
TELEPHONE: 363-4420
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: P.O. Box 328 Hamilton, Mont. 59840

GENERAL: No Pre- Con on this Project yet.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-27-85

PROJECT NO.: F 7-2(9)92
CONTRACT AMOUNT: $ 1,462,160.40
PROJ. NAME: Widening & Overlay Brooks St.
CONTRACTOR: American Asphalt Inc.
LENGTH: 1.501 Miles
FROM (town): Missoula
COUNTY: Missoula
AWARD DATE: —
CONTRACT TIME: 120 Work Days
DATE WORK STARTED: —
ORDER TO PROCEED DATE: —
PROBABLE COMPLETION DATE: 9-20-85
% COMPLETE: 0
NO. DAYS WORKED PER WEEK: —
% TIME USED: 0
NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: —
NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: J. Williams
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 1-3
ADDRESS: P.O. Box # 7039
Missoula, Montana

GENERAL: there has been 1 to 3 engineers working on signing & signal notes and a traffic control plan etc. the past month. on a part time basis.

The contractor plans to have a preconstruction conference during the 2nd week of March.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

JJW

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-25-85

PROJECT NO.: F24-1(18)32
PROJ. NAME: CLEWIS JCT WEIGH STA
LENGTH: —
COUNTY: MISSOULA
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 68%
% TIME USED: 70%
NO. MEN EMPLOYED: 1-2
ACTUAL COMPLETION DATE: N/A
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: JASON R. GIARD
NO. OF ENG. PERSONNEL EMPLOYED: 1

CONTRACT AMOUNT: $621,344.55
CONTRACTOR: AMERICAN ASPHALT
FROM (town): MISSOULA
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-6-84
PROBABLE COMPLETION DATE: 5-1-85
NO. DAYS WORKED PER WEEK: 0-5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8
TELEPHONE: 549-6491
ADDRESS: MISSOULA

GENERAL: SUB-CONTRACTOR IS WORKING ON THE INDOOR ELECTRICAL WIRING ON A OFF AND ON BASIS. PROGRESS IS POOR.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

11

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-25-85

PROJECT NO.: BHF 24-2(1) 49
PROJ. NAME: No. Fk. Blackfoot Br.
LENGTH: 0.11 MILES
COUNTY: Powell
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 34%
% TIME USED: 20%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 207,972.95
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls
AWARD DATE: 10-5-84
DATE WORK STARTED: 10-16-84
PROBABLE COMPLETION DATE: 5-30-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: Jason R. Guard
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: Missoula

GENERAL: No work this month

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB 28, 1985

PROJECT NO.: RS 212-2(4)3
PROJ. NAME: MOIESE - SOUTH
LENGTH: 1.4 MILES
COUNTY: LAKE
CONTRACT TIME: 45 WD
ORDER TO PROCEED DATE:
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JAMES L. GREEN
NO. OF ENG. PERSONNEL EMPLOYED: 5

CONTRACT AMOUNT: $ 805,226.23
CONTRACTOR: GLENN REHBEIN EXCAVATING INC
FROM (town): LINO LAKES MN.
AWARD DATE: FEB. 8, 1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE: JULY 15, 1985
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
TELEPHONE: 246 · 3514
ADDRESS: GEN. DEL.
DIXON MT 59831

GENERAL: THE PRECONSTRUCTION CONFERENCE WAS HELD ON FEB. 15, 1985. THE CONTRACTOR HAS NOT BEGAN ANY WORK ON THE PROJECT.

A 4 MAN SURVEY CREW IS ON THE PROJECT RE-ESTABLISHING CENTER LINE, RUNNING BENCH LEVELS AND STAKING CONSTRUCTION SIGNING

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb 28, 1985

PROJECT NO.: 25507-1(3)0
PROJ. NAME: Alberton-South
LENGTH: 1.2 Miles
COUNTY: Mineral
CONTRACT TIME: 75 WD
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $721,712.55
CONTRACTOR: Western Materials, Inc.
FROM (town): Missoula
AWARD DATE: 12-5-85
DATE WORK STARTED: February 21, 1985
PROBABLE COMPLETION DATE: Aug 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Tuhija
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 228-4810
ADDRESS: Superior, MT.

GENERAL: Subcontractor - Polson Ready-Mix Concrete, Inc. started crushing operations on February 21, 1985. They are producing 3/4 Top Surfacing.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb 28, 1985

PROJECT NO.: M 8116(3)
PROJ. NAME: Mount Ave - Missoula
LENGTH: —
COUNTY: Missoula
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-24-84

CONTRACT AMOUNT: $ 642 067.10
CONTRACTOR: Long Const. Co.
FROM (town): Missoula
AWARD DATE: 9-30-83
DATE WORK STARTED: 4-2-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T. Williams
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491
ADDRESS: Missoula

GENERAL: Final inspection will be made after May 1st. The Final Estimate data is being checked at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 26, 1985

PROJECT NO.: RTF 1-2(25)123
RTF 1-1(20)30
RTF 5-3(19)113

CONTRACT AMOUNT: $ 583,053.00

PROJ. NAME: See Below

CONTRACTOR: Glenn Rehbein Excavating, Inc.

LENGTH: 7.4 2.0 8.0

FROM (town): Lino Lakes, Minnesota

COUNTY: Lincoln - Flathead

AWARD DATE: April 30, 1984

CONTRACT TIME: Thru Sept. 1, 1984

DATE WORK STARTED: August 7, 1984

ORDER TO PROCEED DATE: _____

PROBABLE COMPLETION DATE: May 1985

% COMPLETE: 50%

NO. DAYS WORKED PER WEEK: 0

% TIME USED: _____

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: No work on the project since last fall. The project is on winter shutdown until next spring due to weather limitations. Remaining work is the application of seal & cover on the Libby protion of the project.

*LaSalle Road north of Kalispell
Libby North & South
~~Kalispell North~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 28, 1985

PROJECT NO.: RTF 1-2(10)142 TQF 1-2(1)148 u2 F-65-1(2)0

CONTRACT AMOUNT: $

PROJ. NAME: H. HORSE - W. GLACIER

CONTRACTOR:

LENGTH: 10.5 MILES

FROM (town):

COUNTY: FLATHEAD

AWARD DATE:

CONTRACT TIME: ~

DATE WORK STARTED:

ORDER TO PROCEED DATE: ~

PROBABLE COMPLETION DATE:

% COMPLETE: ~

NO. DAYS WORKED PER WEEK:

% TIME USED: ~

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: ~

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: E. PIEDALUE

TELEPHONE: 892-3987

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: P.O. BOX 400
KALISPELL, MONT.

GENERAL: THE SURVEY CREW IS PRESENTLY SLOPE STAKING ON THE CORAM - WEST GLACIER PROJECT. PROGRESS HAS BEEN POOR THIS PAST PERIOD DUE TO SNOW DEPTHS OF THREE FEET.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb 28, 1985

PROJECT NO.: HES 5-2(19) 32 / HES 5-2(18) 37 / HES 5-2(23) 43

CONTRACT AMOUNT: $23,337.50

PROJ. NAME: Intersection Lighting

CONTRACTOR: Harp Line Const. Co.

LENGTH: NA

FROM (town): Kalispell

COUNTY: Lake

AWARD DATE: June 8 1984

CONTRACT TIME: 60 WD

DATE WORK STARTED: July 9 1984

ORDER TO PROCEED DATE: 6-8-84

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED: 32

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 12-14-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 12-17-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dan Tambrink

TELEPHONE: 892-3987

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Kalispell

GENERAL: The Final Estimate was submitted to Helena on February 26, 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 26, 1985

PROJECT NO.: F 5-3(16)126
PROJ. NAME: Whitefish West & South
LENGTH: 6.3 Miles
COUNTY: Flathead
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 830,944.11
CONTRACTOR: Peak Paving Co., Inc.
FROM (town): Sandpoint, Idaho
AWARD DATE: October 31, 1984
DATE WORK STARTED:
PROBABLE COMPLETION DATE: July 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: No date has been set for a preconstruction conference as yet. No estimate as to when work will begin.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/26/85

PROJECT NO.: F HES6-1(26)29
PROJ. NAME: Thompson Falls N/W
LENGTH: 16.8 miles
COUNTY: Sanders
CONTRACT TIME: 90 working days
ORDER TO PROCEED DATE: 7/2/84
% COMPLETE: 92
% TIME USED: 48.9
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,707,943.20
CONTRACTOR: Glenn Rehbein Exc. Inc.
FROM (town): Lino Lakes, Minn.
AWARD DATE: ~~6/684~~ 6/6/84
DATE WORK STARTED: 7/6/84
PROBABLE COMPLETION DATE: 5/25/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Marin
NO. OF ENG. PERSONNEL EMPLOYED: ~~6~~ 2-3

TELEPHONE: 755-5717
ADDRESS: 5th Ave. NE & Montana
P.O. Box 400
Kalispell, Montana 59901

GENERAL: The project is shutdown for the winter. Work on the final is being done as time permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 28, 1985

PROJECT NO.: F 38-1(5)4
CONTRACT AMOUNT: $5,368,310.28
PROJ. NAME: COL. FALLS - E & W
CONTRACTOR: TRI-STATE CONST.
LENGTH: 4.3 MILES
FROM (town): BELLEVUE, WASH.
COUNTY: FLATHEAD
AWARD DATE: 9-30-83
CONTRACT TIME: 120 W.D.
DATE WORK STARTED: 2-1-84
ORDER TO PROCEED DATE: 10-4-83
PROBABLE COMPLETION DATE: July 1985
% COMPLETE: 95
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 93
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PREDALUE
TELEPHONE: 892-3987
NO. OF ENG. PERSONNEL EMPLOYED: 1/2
ADDRESS: P.O. BOX 900
KALISPELL, MONT.
WORKING ON NOTES AS TIME PERMITS

GENERAL: THE PROJECT IS SHUTDOWN FOR THE WINTER, WORK REMAINING WILL BE COMPLETED IN THE SPRING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/26/85

PROJECT NO.: RS-548-1(5)4
HES-548-1(4)5

CONTRACT AMOUNT: $1,249,387.36

PROJ. NAME: N. Reserve & Whitefish

CONTRACTOR: ~~American Asphalt, Inc.~~

LENGTH: 1.7 miles

FROM (town): Missoula

COUNTY: Flathead

AWARD DATE: 9/28/84

CONTRACT TIME: 80 working days

DATE WORK STARTED:

ORDER TO PROCEED DATE: 10/22/84

PROBABLE COMPLETION DATE: 6/15/85

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 0

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Marin

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 1-6

ADDRESS: 5th Ave. NE & Montana
P.O. Box 400

GENERAL: No work has been done by the contractor or by state engineering personal.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-25-85

PROJECT NO.: FR 83-1(3)15 DATE SURVEY AUTHORIZED: —

PROJ. NAME: SEELY-INEZ DATE WORK STARTED: 11-2-84

LENGTH: 9.0 MILES ESTIMATED COMPLETION DATE: 4-15-85

DATE SUBMITTED TO DISTRICT: N/A

PROJECT MANAGER: JASON R. GIARD TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 5%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 11

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 28, 1985

PROJECT NO.: RS 269-1 (5) 0 DATE SURVEY AUTHORIZED: April 1, 1983

PROJ. NAME: Hamilton-Corvallis DATE WORK STARTED: 2-4-85

LENGTH: 9.6 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Allan J. Dutton TELEPHONE: 363-4420

NO. PERSONNEL ASSIGNED: 10 % COMPLETE: 15

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-25-85

PROJECT NO.: FR 24-1(14)23 DATE SURVEY AUTHORIZED: 2-15-84

PROJ. NAME: GREENOUGH HILL DATE WORK STARTED: 9-27-84

LENGTH: 6.6 MILES ESTIMATED COMPLETION DATE: 5-1-85

DATE SUBMITTED TO DISTRICT: N/A

PROJECT MANAGER: JASON R. GUARD TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 5-11 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 11

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February ~~28~~ 28, 1985

PROJECT NO.: F 7-1 (9) 22 DATE SURVEY AUTHORIZED: 9-27-77

PROJ. NAME: Darby-South DATE WORK STARTED: 1-8-80

LENGTH: 6.5 Miles ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: Allan J. Dutton TELEPHONE: 363-4420

NO. PERSONNEL ASSIGNED: 10 % COMPLETE: 98

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 26, 1985

PROJECT NO.: S 508-1(2)12 DATE SURVEY AUTHORIZED: 1/3/84

PROJ. NAME: Yaak River Road DATE WORK STARTED: 11/14/84

LENGTH: 3± Miles ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 26, 1985

PROJECT NO.: BR 9015 (8) DATE SURVEY AUTHORIZED: 5/30/84

PROJ. NAME: Good Bridge DATE WORK STARTED: 1/11/85

LENGTH: 2000 Feet ESTIMATED COMPLETION DATE: 2/8/85

DATE SUBMITTED TO DISTRICT: February 6, 1985

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-26-85

PROJECT NO.: F 1-2(23)99 DATE SURVEY AUTHORIZED: 10-11-84

PROJ. NAME: Kila West Overlay DATE WORK STARTED: 12- 4-84

LENGTH: 12.5 miles. ESTIMATED COMPLETION DATE: 3 - 15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: J. Kalberg TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 68

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2/26/85

PROJECT NO.: F 52-1(3)18 DATE SURVEY AUTHORIZED: 12/4/84

PROJ. NAME: Big Fork S/W DATE WORK STARTED: 12/4/84

LENGTH: 15.9 miles ESTIMATED COMPLETION DATE: 2/15/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gary Marin TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 3-6 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 26, 1985

PROJECT NO.: BRF 1-1(23)45 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Libby Creek - Miller Creek DATE WORK STARTED: 1/7/85

LENGTH: 2000 Ft. Each ESTIMATED COMPLETION DATE: March 1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 75% Miller Creek
20% Libby Creek

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-26-85

PROJECT NO.: F 1-2(22)90 DATE SURVEY AUTHORIZED: 10-11-84

PROJ. NAME: Marion West Overlay DATE WORK STARTED: 1 - 7 - 84

LENGTH: 10 miles ESTIMATED COMPLETION DATE: 4-1-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: J. Kalberg TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 13

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 27, 1985

PROJECT NO.: RS 382-1(1)1 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: PERMA CANYON DATE WORK STARTED: 12-5-84

LENGTH: 2.8 miles ESTIMATED COMPLETION DATE: 3-8-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: JAMES L. CYR TELEPHONE: 649-2469

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 99

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

28

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 2/28/85

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
~~S 278-1(143~~ RS 278-1(4)6 ~~Jackson Sq. Int~~ WEST	PMS Overlay & Widening	PIH	30	0	—
M 0299(4) Anaconda Streets	Overlay, Grading & Drainage	PIH	152	65	3/85
F 55-3(3)12 ~~Legion Ave. - Whitehall~~	Drainage	PIH	0	0	—
F 29-1(10)43 ~~Twin Bridges No.~~	PMS Overlay & Widening	Final Des.	0	100	12/84
F 85-1(2)0 Jack Rabbit Lane	PMS Overlay, Grading & Widening	Final Des.	48	190	2/6/85
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widening	PIH	40	15	9/86
F 69-1(2)10 Boulder-Whitehall	PMS Overlay & Widening	PIH	0	0	1/87
M 1805(2) Holmes Avenue - Butte	Grading, Gravel Surf., PMS Overlay	PIH	0	0	—
M 0299(4) U2 Anaconda Streets	Overlay, Grading & Drainage	PIH	0	0	—
RS 283-1(1)0 Harrison-Pony	PMS Overlay & Widening	PIH	0	0	1/86
IR 15-2(51)117 Buxton Int. No. & East	PMS Overlay & Guardrail	PIH	91	45	5/85
IR 15-1(72)17 Lima-Red Rock	PMS Overlay & Guardrail	PIH	80	25	6/85
IR 15-2(52)126 Butte Fence	Fence Rehab.	PIH	8	5	11/85
IR 90-5(47)240 Whitehall West	PMS Overlay & Guardrail	PIH	0	0	3/86
IR 15-1(73)38 Red Rock Int. No.	PMS Overlay & Guardrail	PIH	30	0	3/86

ST301/DESIGN PROGRESS REPORT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 28 Feb 85

PROJECT NO.: [illegible](5)
F 0003(11)

PROJ. NAME: Welch Scale Replacement

LENGTH: 2.00 Statewide

COUNTY: Beaverhead

CONTRACT TIME: 120 WD

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,023,152.00

CONTRACTOR: Morgen & Oswood Construction Co., In

FROM (town): PO Box 3009, Great Falls, MT 59403

AWARD DATE: 10-31-84

DATE WORK STARTED:

PROBABLE COMPLETION DATE: Jun 85

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara

NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 683-6290

ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: Of the above Project we just have the Lima portion of contract, no work has been done on the Project this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/28/85

PROJECT NO.: F 13-1(3)24
PROJ. NAME: CAMERON - SOUTH
LENGTH: 11.5 miles
COUNTY: MADISON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 96
% TIME USED: 87
NO. MEN EMPLOYED: -0-
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,476,345.47
CONTRACTOR: Jim Gilman Exc. Inc.
FROM (town): Butte
AWARD DATE: 11/30/83
DATE WORK STARTED: 4/4/84
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK: -0-
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SHUYLER
NO. OF ENG. PERSONNEL EMPLOYED: -

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman MT. 59715

GENERAL: This project has been completed except for Cover & Seal, Final Stripings & Some minor Bridge work.
All work has been halted until next Construction Season.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 28 Feb 85

PROJECT NO.: [illegible] ID 15-1(68)[illegible] [illegible] ID 15-1(52)46 U-3

PROJ. NAME: Armstead North-South Pine Organ North-South

LENGTH: 7.[illegible] Miles

COUNTY: Beaverhead

CONTRACT TIME: 18[illegible] WD

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,996,110.85

CONTRACTOR: J.J. Welcome Construction Co., Inc.

FROM (town): Redmond, Washington 98052

AWARD DATE: 2-8-85

DATE WORK STARTED:

PROBABLE COMPLETION DATE: Jun 86

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Carrara

NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 683-6290

ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: 6-Man Crew Slope staking from Sta. 564+66 B.E. to Sta. 700+00, this period. 1-Man in office checking slope staking notes also complying field notes for Project this period. Have not heard of date and time for Pre-Construction meeting for Project at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: I-IG 15-2(53)130
PROJ. NAME: Butte - North
LENGTH: 3.8 Miles
COUNTY: Silver Bow
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: 8-1-86
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 494-3442
ADDRESS: Box 3068
Butte, MT 59701

GENERAL: A 5-Man Survey Crew began Pre-Staking Work on 2-21-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: I 15-3(42)150 U1
PROJ. NAME: BERNICE-BASIN
LENGTH: 0.07 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-30-83
% COMPLETE: 99
% TIME USED: 87
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 917,815.90
CONTRACTOR: McINTYRE CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 9-20-83
DATE WORK STARTED: 10-20-83
PROBABLE COMPLETION DATE: 4-19-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: BOB GILMAN
NO. OF ENG. PERSONNEL EMPLOYED: __

TELEPHONE: 225-3788
ADDRESS: BASIN, MT.

GENERAL: AN EPOXY PATCH WILL BE APPLIED WHEN WEATHER PERMITS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: I 15-3(42)150 U2
PROJ. NAME: BERNICE-BASIN
LENGTH: 0.05 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 5-29-84
% COMPLETE: 83
% TIME USED: 73
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $665,081.48
CONTRACTOR: COP CONST. CO.
FROM (town): BILLINGS, MT.
AWARD DATE: 4-29-84
DATE WORK STARTED: 6-7-84
PROBABLE COMPLETION DATE: JUNE '85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: HAROLD A. WIEBE
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 225-3962
ADDRESS: P.O. BOX 118
BASIN, MT.

GENERAL: NO WORK ON PROJECT THIS PERIOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: I 15-3(42)150 U3
PROJ. NAME: BERNICE - BASIN
LENGTH: 6.9 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 280 W.D.
ORDER TO PROCEED DATE: 5-26-84
% COMPLETE: 42
% TIME USED: 36
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $13,569,729.92
CONTRACTOR: SLETTEN CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 4-30-84
DATE WORK STARTED: 5-29-84
PROBABLE COMPLETION DATE: 11-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: BILL BORK
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 225-3962
ADDRESS: BASIN, MT.
BOX 118

GENERAL: BASIN DETOUR IS NOW OPEN.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: I 15-3(42)150 U3
PROJ. NAME: BERNICE - BASIN
LENGTH: 0.35 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 280 W.D.
ORDER TO PROCEED DATE: 5-29-84
% COMPLETE: 50
% TIME USED: 36
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,700,000.00 (STRUC.)
CONTRACTOR: SLETTEN CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 4-29-84
DATE WORK STARTED: 5-23-84
PROBABLE COMPLETION DATE: NOV. '85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: HAROLD A. WIEBE
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 225-3962
ADDRESS: P.O. BOX 118
BASIN, MT.

GENERAL: CONTRACTOR WORKING ON S.B. STRUC. @ STA. 1092+75.00

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: I 15-3(43)143 I 15-3(45)146

PROJ. NAME: ELK PARK-NO. BERNICE - SO.

LENGTH: 7.8 MI.

COUNTY: JEFFERSON

CONTRACT TIME: 280 W.D.

ORDER TO PROCEED DATE: 7-30-84

% COMPLETE: 27

% TIME USED: 27.1

NO. MEN EMPLOYED: 50

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $16,331,851.22

CONTRACTOR: WASHINGTON CONST. CO.

FROM (town): MISSOULA, MT.

AWARD DATE: 7-6-84

DATE WORK STARTED: 8-7-84

PROBABLE COMPLETION DATE: SEPT. '86

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: C. J. FLYNN

NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 494-5894

ADDRESS: P.O. BOX 3068
BUTTE

GENERAL: CONTRACTOR WORKING ON GRADING OPERATIONS & PIONEERING WORK

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: I 15-3(43)143
PROJ. NAME: ELK PARK NO. (STRUC.)
LENGTH: 0.015 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 280 W.D.
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $16,331,851.22
CONTRACTOR: WASHINGTON CONST. CO.
FROM (town): MISSOULA, MT.
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-23-84 (STRUC.)
PROBABLE COMPLETION DATE: SEPT. '86
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: BOB GILMAN
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 225-3788
ADDRESS: P.O. BOX 118
BASIN, MT.

GENERAL: NO WORK ON THE STRUCTURE THIS PERIOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

34

CMS-14

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: IR 15-3(46)175 CONTRACT AMOUNT: $ 3,588,005.43
PROJ. NAME: Jefferson City N. & S. CONTRACTOR: American Asphalt, Inc.
LENGTH: 14.5 Miles FROM (town): Missoula, MT
COUNTY: Jefferson AWARD DATE: 2-29-84
CONTRACT TIME: 100 W.D. DATE WORK STARTED: 6-7-84
ORDER TO PROCEED DATE: 4-16-84 PROBABLE COMPLETION DATE: 5-1-85
% COMPLETE: 99 % NO. DAYS WORKED PER WEEK: -0-
% TIME USED: 88 % NO. SHIFTS PER DAY: -0-
NO. MEN EMPLOYED: -0- NO. HOURS PER SHIFT: -0-
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: 10-26-84
PROJECT MANAGER: Bettle TELEPHONE: 494-3442
NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: Box 3068
Butte, MT 59701

GENERAL: Final notes & summaries of completed items are being checked in the District Office.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 28 Feb 85

PROJECT NO.: FLH 28-1(6)30
PROJ. NAME: North of Twin Bridges
LENGTH: 0.8 Miles
COUNTY: Madison
CONTRACT TIME: 40 ..w
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Lawyers
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 683-6280
ADDRESS: PO Box 1242
Dillon, MT 59725

GENERAL: 2-Man at various days showing contractors around Project this period, 1-Man in office 1 day compiling field notes for Project this period, no other work this period on Project. Project to be let the 28 Feb 85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130 Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb 28, 1985

PROJECT NO.: HES 46-2(1) 68
PROJ. NAME: East of Wise River
LENGTH: 1.3 Miles
COUNTY: Beaverhead
CONTRACT TIME: 30 Working Days
ORDER TO PROCEED DATE: —
% COMPLETE: 0.0
% TIME USED: 0 0
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 51,756.60
CONTRACTOR: L.A Construction
FROM (town): Havre, Mt.
AWARD DATE: Jan 3, 1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE: June 15, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Irvin C. Brevell
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 782-1791
ADDRESS: P.O. Box 2068
Butte, MT 59702

GENERAL: Precon meeting was held in the District Office on 2-22-85 and the Contractor wants to start when the frost is out.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 28 Feb 85

PROJECT NO.: [illegible]-1(20)

PROJ. NAME: Dillon - Twin Bridges

LENGTH: 7.3 Miles

COUNTY: Beaverhead - Madison

CONTRACT TIME: 70 WD

ORDER TO PROCEED DATE: 4-30-84

% COMPLETE: 97

% TIME USED: 97

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 897,903.15

CONTRACTOR: Baltrusch Construction Co., Inc.

FROM (town): Hamra, MT 59501

AWARD DATE: 4-30-84

DATE WORK STARTED: 5-30-84

PROBABLE COMPLETION DATE: Jun 85

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gasmann

NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 683-6290

ADDRESS: PO Box 1342

Dillon, MT 59725

GENERAL: No work on the Project this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: F-BRF 59-1(5)7
PROJ. NAME: CLYDE PARK SOUTH
LENGTH: 7.2 MI.
COUNTY: PARK
CONTRACT TIME: 160 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 90
% TIME USED: 100
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,947,956.45
CONTRACTOR: GILMAN EXC., INC.
FROM (town): BUTTE, MT.
AWARD DATE: 7-11-83
DATE WORK STARTED: 8-15-83
PROBABLE COMPLETION DATE: 4-25-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: BLOSSOM
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 686-4610
ADDRESS: BOX 9
CLYDE PARK, MT. 59018

GENERAL: WORK SUSPENDED FOR WINTER.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: HES 69-1(1)11
PROJ. NAME: No. OF WHITEHALL
LENGTH: 0.28 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 20 W.D.
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE: 95
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 79,284.00
CONTRACTOR: HILDE CONST. CO., INC.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 8-29-84
DATE WORK STARTED: 10-8-84
PROBABLE COMPLETION DATE: 5-17-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JACK ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 494-3224
ADDRESS: BUTTE, MT.

GENERAL: REMAINING WORK ON THIS PROJECT WILL BE ACCOMPLISHED WHEN WEATHER PERMITS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 28, 1985

PROJECT NO.: IR-90-5(44)250
PROJ. NAME: WHITEHALL — CARDWELL
LENGTH: 8.208 MILES
COUNTY: JEFFERSON
CONTRACT TIME: 120 WORKING DAYS
ORDER TO PROCEED DATE: JULY 9, 1984
% COMPLETE: 40.3
% TIME USED: 55.7
NO. MEN EMPLOYED: 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,670,817.13
CONTRACTOR: KILOE CONSTR. CO., INC.
FROM (town): GREAT FALLS, MONT.
AWARD DATE: JUNE 8, 1984
DATE WORK STARTED: JULY 6, 1984
PROBABLE COMPLETION DATE: JULY 1, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: CHUCK ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 494-3224
ADDRESS: BUTTE, MONT.

GENERAL: TRAFFIC DETOURED ONTO WEST BOUND LANE 2-20-85
BEGAN ASPHALT REMOVAL ON EAST BOUND LANE 2-21-85
BEGAN DRYLIME CONSTRUCTION @ STA 300+03 AND PROGRESSING WESTWARD 2-28-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 28, 1985

PROJECT NO.: 12-90-3(45)257
PROJ. NAME: CARDWELL EAST
LENGTH: 7.2 MILES
COUNTY: JEFFERSON
CONTRACT TIME: 75 WORKING DAYS
ORDER TO PROCEED DATE: APRIL 16, 1985
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: ~~2~~ 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,938,907.85
CONTRACTOR: KILDE CONSTR. CO. INC.
FROM (town): GREAT FALLS, MONT.
AWARD DATE: DECEMBER 14, 1984
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: AUGUST 1, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: VINCE ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 494-3224
ADDRESS: BUTTE, MONT.

GENERAL: BEGAN LOCATING CONTROL POINTS & ENDING CENTER-LINE 2-26-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: M 1212(3)
PROJ. NAME: KAGY BLVD.-BOZEMAN
LENGTH: 1.2 MI.
COUNTY: GALLATIN
CONTRACT TIME: 10-1-84
ORDER TO PROCEED DATE: N/A
% COMPLETE: 100
% TIME USED: N/A
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-1-84

CONTRACT AMOUNT: $1,785,195.24
CONTRACTOR: JIM GILMAN EXC., INC.
FROM (town): BUTTE, MT.
AWARD DATE: 9-30-83
DATE WORK STARTED: 11-9-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: OLE OLSON
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 586-5074
ADDRESS: BOX 1110
BOZEMAN, MT.

GENERAL: FINAL DATA WAS SENT TO HELENA ON 2-4-85. FINAL INSPECTION & ACCEPTANCE OF THIS PROJECT IS PENDING, SINCE THERE IS A COUPLE OF MINOR ITEMS TO BE TAKEN CARE OF.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/28/85

PROJECT NO.: M 1307(4)
PROJ. NAME: East Park St - Butte
LENGTH: 0.43 Miles
COUNTY: Silver Bow
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 10%
% TIME USED: -0-
NO. MEN EMPLOYED: -0-
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 605,574.50
CONTRACTOR: Jim Gilman Exc., Inc.
FROM (town): Butte, MT
AWARD DATE: 10-31-84
DATE WORK STARTED: 11-19-84
PROBABLE COMPLETION DATE: 7-1-85
NO. DAYS WORKED PER WEEK: -0-
NO. SHIFTS PER DAY: -0-
NO. HOURS PER SHIFT: -0-

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Bettle
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 494-3442
ADDRESS: Box 3068
Butte, MT 59701

GENERAL: No work on this project the past month.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28, 1985

PROJECT NO.: M 5809 (3) & M5809 (4)
CONTRACT AMOUNT: $ 231,694.50
PROJ. NAME: Mont. Ave. & Custer Ave.
CONTRACTOR: Maronick Const. Co. Inc.
LENGTH: 0.29 Miles
FROM (town): East Helena, Mont.
COUNTY: Lewis and Clark
AWARD DATE: July 27, 1984
CONTRACT TIME: 30 Days
DATE WORK STARTED: Sept. 17, 1984
ORDER TO PROCEED DATE: Aug. 27, 1984
PROBABLE COMPLETION DATE: April 15, 1985
% COMPLETE: 98
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 88
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: A. G. Reather
TELEPHONE: 444-6326
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: 2701 Prospect Ave.
Helena, Mont. 59620

GENERAL: The project is near completion. The contractor has shut down for the winter and will complete the project as weather permits. There remains some curbs to be placed and water valves set to grade and cleanup.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 28, 1985

PROJECT NO.: M 5815 (3)
PROJ. NAME: Cruse Avenue
LENGTH: 0.3 Miles
COUNTY: Lewis and Clark
CONTRACT TIME: ½ 100 Working Days
ORDER TO PROCEED DATE: April 15, 1985
% COMPLETE: 2
% TIME USED: 0
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,606,403.09
CONTRACTOR: Maronick const. co., Inc.
FROM (town): East Helena, Montana
AWARD DATE: Sept. 28, 1984
DATE WORK STARTED: 1-16-85
PROBABLE COMPLETION DATE: August 15,1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A. G. Reather
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 444-6326
ADDRESS: 2701 Prospect Ave.
Helena, Mont. 59620

GENERAL: The sub-contractor, B & G Construction, has removed the existing structures from the project. Minor clean-up is still being done in these areas. No other work is planned until weather permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 28, 1985

PROJECT NO.: F 55-1(49)0 DATE SURVEY AUTHORIZED: 12/27/84

PROJ. NAME: WHITEHALL - SOUTH DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: N.A. ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 28, 1985

PROJECT NO.: F 511-1(11)47 DATE SURVEY AUTHORIZED: 9/10/84

PROJ. NAME: SLIDE CORRECTION SOUTH OF LIVINGSTON DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: N.A. ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 23, 1985

PROJECT NO.: RS 540-1(3)25 1/2 DATE SURVEY AUTHORIZED: 2/6/85

PROJ. NAME: EAST RIVER ROAD DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: N.A. ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 23, 1985

PROJECT NO.: BRS 273-1(1) DATE SURVEY AUTHORIZED: 11/5/84

PROJ. NAME: WARM SPRINGS CREEK DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: N.A. ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 28, 1985

PROJECT NO.: BR 9025 (6)

DATE SURVEY AUTHORIZED: 1/3/85

PROJ. NAME: Ten Mile Creek on McHugh Lane

DATE WORK STARTED: No Crew Assigned

LENGTH: N.A.

ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____

TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____

% COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 28, 1985

PROJECT NO.: BR 9029 (7)

DATE SURVEY AUTHORIZED: 5/16/84

PROJ. NAME: Bridge over Big Hole (4 Miles S.W. of Twin Bridges)

DATE WORK STARTED: No Crew Assigned

LENGTH: N.A.

ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____

TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____

% COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: BR 9030(5) DATE SURVEY AUTHORIZED: 9-14-84

PROJ. NAME: MUSSELSHELL @ HENNEP DATE WORK STARTED: 12-3-84

LENGTH: 1.0 MI. ESTIMATED COMPLETION DATE: 4-26-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R. BLOSSOM TELEPHONE: 587-5785

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: M 1805(2) DATE SURVEY AUTHORIZED: 5-17-83

PROJ. NAME: HOLMES AVE. - BUTTE DATE WORK STARTED: 10-15-84

LENGTH: 1.0 MI. ESTIMATED COMPLETION DATE: *

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. WILSON TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 5

* - CREW REASSIGNED - COMPLETION DATE UNKNOWN

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 2130 Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28, 1985

PROJECT NO.: ES 283-1(1) 0 DATE SURVEY AUTHORIZED: Jan 9, 1985

PROJ. NAME: Pony-Harrison DATE WORK STARTED: Jan 21, 1985

LENGTH: 6.1 Miles ESTIMATED COMPLETION DATE: 3-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Irwin Broell TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28, 1985

PROJECT NO.: RS 279-1 (2) 16 DATE SURVEY AUTHORIZED: Oct. 16, 1984

PROJ. NAME: Canyon Creek-Wilborn DATE WORK STARTED: Dec. 3, 1984

LENGTH: 6 Miles ESTIMATED COMPLETION DATE: 4-1-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: A. G. Reather TELEPHONE: 444-6326

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 60

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28-1985

PROJECT NO.: IR-90-7(52)341 DATE SURVEY AUTHORIZED: 10-4-84

PROJ. NAME: Mission Interchange-East DATE WORK STARTED: _____

LENGTH: 11.8 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Sitton TELEPHONE: 222-8199

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: _____

P.&H. held on project site 2-6-85. Additional information requested was submitted.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28-1985

PROJECT NO.: I-90-7(49)341 DATE SURVEY AUTHORIZED: 10-4-84

PROJ. NAME: Springdale-West DATE WORK STARTED: 12-3-84

LENGTH: 10.03 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Sitton TELEPHONE: 222-8199

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: _____

Work consisted of running frontage road center-lines.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: F 69-1(2)10 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: BOULDER-WHITEHALL DATE WORK STARTED: _____

LENGTH: 16.0 Mi. ESTIMATED COMPLETION DATE: 3-22-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: BILL LORK TELEPHONE: 225-3962

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: F 50-2(17)31 DATE SURVEY AUTHORIZED: 1-24-85

PROJ. NAME: W. STONE PARK RDRY NORTH DATE WORK STARTED: 1-21-85

LENGTH: 9.8 ESTIMATED COMPLETION DATE: 3-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: CLE OLSON TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 70

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2/28/85

PROJECT NO.: FR 50-1(1)20 DATE SURVEY AUTHORIZED: 1/2/85

PROJ. NAME: SPECIMAN CR. NFS DATE WORK STARTED: 1/7/85

LENGTH: 11.2 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 2/14/85

PROJECT MANAGER: SHUYLER TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2/28/85

PROJECT NO.: FR 50-1(1)10 DATE SURVEY AUTHORIZED: 1/2/85

PROJ. NAME: GREYLING CR. - No. DATE WORK STARTED: 1/2/85

LENGTH: 10.6 ESTIMATED COMPLETION DATE: 3/7/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: SHUYLER TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 65

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2/28/85

PROJECT NO.: FR 19-1(11)15 DATE SURVEY AUTHORIZED: 1/17/85

PROJ. NAME: West of Anaconda West DATE WORK STARTED: 1/17/85

LENGTH: 7.8 Miles ESTIMATED COMPLETION DATE: 4/16/85

DATE SUBMITTED TO DISTRICT: 2/27/85

PROJECT MANAGER: Bettle TELEPHONE: 494-3442

NO. PERSONNEL ASSIGNED: 7 % COMPLETE: 75

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 2130 Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb 28, 1985

PROJECT NO.: IR 15-2(52)126 DATE SURVEY AUTHORIZED: 2-14-85

PROJ. NAME: Butte Urban Fence Rehab. DATE WORK STARTED:

LENGTH: 2.5 miles ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: Irvin Brue11 TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 5

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 2130 Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb 28, 1985

PROJECT NO.: IR 15-2(49) 124 DATE SURVEY AUTHORIZED: Feb 6, 1985

PROJ. NAME: Butte West & South DATE WORK STARTED: _____

LENGTH: 8.4 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Irvin Brocell TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: — % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2/28/85

PROJECT NO.: F 12-1(1)0 DATE SURVEY AUTHORIZED: 11/23/84

PROJ. NAME: WEST YELLOWSTONE-WEST DATE WORK STARTED: 12/3/84

LENGTH: 8.7 ESTIMATED COMPLETION DATE: 3/29/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: SHUYLER TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: # 0 % COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: March 4, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RF 60-2(3)91 Great Falls-East	Grade, Gravel Surf. PMBS Structure	Final Design	28	96	6-28-85
FR 24-3(3)76 Rogers Pass-East	Widen, Gravel Surf. PMBS	Prelim. P.I.H.	80	10	10-15-85
RS 348(18) 5 Mi. S. Fort Benton-South	Grade, Gravel Surf. PMBB	Prelim. P.I.H.	0	0	12-15-85
F 3-1(6)8 Sun River Jct.-North	PMBS, Overlay Minor Widening	Final P.I.H.	83	85	6-15-85
F 10-2( )73 Big Sandy-South	Grade, Gravel Surf. PMBS	Prelim. P.I.H.	140	80	4-14-85
RS 431-1( )7 Fairfield-Power	Grade, Gravel Surf. PMBS	Prelim. P.I.H.	80	8	9-15-85
RS 223-2( )41 Chester-South	PMBS Overlay	Final P.I.H.	96	95	3- 8-85
RS 552-1( )0 Sunburst-East	Gravel Surface	Final P.I.H.	0	0	4-30-86
F 24-4( )117 Simms-West	Widen, Gravel Surf. PMBS	Prelim. P.I.H.	0	0	3-12-87
FR 57-1( )1 Belt-East	PMBS Overlay	Final P.I.H.	0	0	1-30-86
FR 10-1( )4 Great Falls-North	PMBS Overlay	Final P.I.H.	0	0	11-26-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 4, 1985

PROJECT NO.: IR 15-4(61)229
CONTRACT AMOUNT: $ 6,229,685.78
PROJ. NAME: Augusta Int. - North
CONTRACTOR: Hilde Const. Co.; Inc.
LENGTH: 18.7 Miles
FROM (town): Great Falls
COUNTY: Lewis & Clark - Cascade
AWARD DATE: Feb. 29, 1984
CONTRACT TIME: 120 W.D.
DATE WORK STARTED: April 6, 1984
ORDER TO PROCEED DATE: 4-16-84
PROBABLE COMPLETION DATE: 4-30-35*
% COMPLETE: 99
NO. DAYS WORKED PER WEEK:
% TIME USED: 99
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Enderson
TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: Great Falls

GENERAL: 1 man engaged in working on Final Estimate.

* Paint Striping will be completed next construction season.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130 - Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-4-85

PROJECT NO.: IR 15-7(21)323

PROJ. NAME: Brady N & S.

LENGTH: 11.6 miles

COUNTY: Teton & Pondera

CONTRACT TIME: 120 W.D. + 6

ORDER TO PROCEED DATE: July 30, 84

% COMPLETE: 31

% TIME USED: 44

NO. MEN EMPLOYED: 6

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,587,986.71

CONTRACTOR: Sletten Const. Co.

FROM (town): Gt. Falls, MT.

AWARD DATE: July 6, 84

DATE WORK STARTED: July 30, 84

PROBABLE COMPLETION DATE: July, 85

NO. DAYS WORKED PER WEEK: 5 to 6

NO. SHIFTS PER DAY: 2

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.L. Black

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 278-7931

ADDRESS: Conrad MT.

GENERAL: Crushing Sub-contractor is crushing as weather permits.

Traffic is moving well on North Bound

RECEIVED
FEB 28 1985
DEPARTMENT OF HIGHWAYS
GREAT FALLS, MONTANA

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 4, 1985

PROJECT NO.: F 24-3(5)100
PROJ. NAME: Rogers Pass - East Middle Section
LENGTH: 8.5 miles
COUNTY: Lewis and Clark
CONTRACT TIME: 120 + 13 W.D.
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 100
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-5-84

CONTRACT AMOUNT: $ 3,215,825.45
CONTRACTOR: Meyer Construction Co.
FROM (town): Billings, Montana
AWARD DATE: 9-24-82
DATE WORK STARTED: 11-18-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

ACTING PROJECT MANAGER: Dan Black
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 278-7931
ADDRESS: Conrad, Montana

GENERAL: Final Estimate and Supporting Data will be forwarded to Helena on or about March 5, 1985. This is the Final Report.

MARLIN BRACKNEY
Engr. Officer I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

65

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 4, 1985

PROJECT NO.: F-BRF-HES 24-3(7)109
PROJ. NAME: Bowmans Corners-Northeast
LENGTH: 7.8 Miles
COUNTY: Lewis & Clark
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,243,653.15
CONTRACTOR: Hilde Construction Co., Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: January 3, 1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE: May 31, 1986
NO. DAYS WORKED PER WEEK: None
NO. SHIFTS PER DAY: None
NO. HOURS PER SHIFT: None

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 264-5310
ADDRESS: P.O. Box 1359
Great Falls, Mt. 59403

GENERAL: No activity on the project by the contractor(s).
The engineering personnel are engaged in office work, establishing centerline and R/W lines, and running bench levels.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 4, 1985

PROJECT NO.: RTF 60-2(15)71
PROJ. NAME: Belt East & West
LENGTH: 10.6 Miles
COUNTY: Cascade
CONTRACT TIME: 90 W.D
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 727-4350
ADDRESS: Great Falls

GENERAL: A 5 man Engineering crew engaged in construction layout. The project was let Feb. 28, 1935.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~February 27, 1985~~ 3-4-85

PROJECT NO.: R.S. 218-1(2) 9
PROJ. NAME: Solid Road-Conrad East
LENGTH: 9.8 miles
COUNTY: Pondera
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: Jan. 8, 1985
% COMPLETE: 0%
% TIME USED: 0%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,010,924.93
CONTRACTOR: Baltrush Construction
FROM (town): Harve, MT.
AWARD DATE: December 5, 1984
DATE WORK STARTED: ----------
PROBABLE COMPLETION DATE: July 15, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: ~~AC~~ 278-7944
ADDRESS: P. O. Box 1240
Conrad, MT. 59425

GENERAL: No work on the subject project. A pre-construction conference is scheduled for March 5, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

63

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 4, 1985

PROJECT NO.: RS 434-1(1)24
PROJ. NAME: Lewis & Clark Co. Signing
LENGTH: 16.9 Miles
COUNTY: Lewis & Clark
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 264-5310
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: The project has been pulled and will not be let to contract.
FINAL REPORT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Gt Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~February 27, 1985~~ 3-4-85

PROJECT NO.: M 5219(1)
PROJ. NAME: 38th St & 2nd Ave No
LENGTH: 0.00
COUNTY: Cascade
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 54,598.00
CONTRACTOR: Livesay Traffic Maintenance
FROM (town): Great Falls, MT
AWARD DATE: 10-31-84
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 7-1-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 0-1

TELEPHONE: 727 4350
ADDRESS: Gt Falls, MT

GENERAL: No work on project to date.. Preconstruction conference held February 8, 1985. Contractor will not begin work until all materials are on hand.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT
FOR THE PERIOD ENDING: ~~Feb. 27, 1985~~ 3-4-85

PROJECT NO.: BHM 5710 (3)	CONTRACT AMOUNT: $1,560,292.61
PROJ. NAME: BNRR-O-PASS-Havre	CONTRACTOR: Martel Construction Inc.
LENGTH: 0.2 miles	FROM (town): Bozeman, Mt 59715
COUNTY: Hill	AWARD DATE: July 27, 1984
CONTRACT TIME: 220 c/d	DATE WORK STARTED: 9-19-84
ORDER TO PROCEED DATE: 8-27-84	PROBABLE COMPLETION DATE: 12-15-85
% COMPLETE: 25	NO. DAYS WORKED PER WEEK: 5
% TIME USED: 17	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 5-8	NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:	

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Guy Steen	TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: 2	ADDRESS: Havre, Mt.

GENERAL: Contractor returned to work 2-11-85 after winter shutdown. Bents #16 thur #20 are in place thur columns. Bent #15 & #21 are placed thur crash-walls. Bents #1 thur #14 & #22 thur #30 have treated timber piles driven. NO work on temporary sidewalk due to non-arrivial of material, two to three week delay on material for side walk

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

RECEIVED
FEB 27 1985
DEPARTMENT OF HIGHWAYS
GREAT FALLS, MONTANA

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: March 4, 1985

PROJECT NO.: BR 9021(7)
PROJ. NAME: Bullhook Flood Canal
LENGTH: 0.29 Mile
COUNTY: Hill
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 100
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-16-84

CONTRACT AMOUNT: $ 251,274.97
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-2-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: December 6, 1984

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 265-6821
ADDRESS: Havre, Montana

GENERAL: Final Estimate and Supporting Data will be forwarded to Helena on or about March 6, 1985. This is the Final Report.

MARLIN BRACKNEY
Engr. Officer I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 4, 1984

PROJECT NO.: RS 0005 (69)
PROJ. NAME: LIBERTY COUNTY SIGNS
LENGTH: 70.7 MILES
COUNTY: LIBERTY
CONTRACT TIME: 40 WD
ORDER TO PROCEED DATE:
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 12,309.00
CONTRACTOR: BRUMMER CONST.
FROM (town): CHINOOK, MT.
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. TREFTZ
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 265-6821
ADDRESS: P.O. BOX 592
HAVRE, MT.

GENERAL: CONTRACTOR HAS NOT STARTED WORK ON PROJ.

ENGINEERING PERSONNEL WORKED STAKING SIGNS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-16

DISTRICT: Gt Falls 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-4-85 ~~February 27, 1985~~

PROJECT NO.: RS 330-1(6)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Ulm South(North Section) DATE WORK STARTED: 11-28-83

LENGTH: 6.5 Miles ESTIMATED COMPLETION DATE: 6-15-85*

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 76%

* Work suspended pending outcome of condemnation hearing.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: GT Falls 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-4-85 ~~February 27, 1985~~

PROJECT NO.: RS 330-1(1)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Ulm South(Mid Section) DATE WORK STARTED: 11-14-84

LENGTH: 5.3 Miles ESTIMATED COMPLETION DATE: ???????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 80%

????? Pending availability of DOH Land Surveyor to re-establish section corners.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~February 27, 1985~~ 3-4-85

PROJECT NO.: RS 228-2(5)30 DATE SURVEY AUTHORIZED: 12-22-83

PROJ. NAME: 5 Mi So Ft Benton-South DATE WORK STARTED: 1-15-85

LENGTH: 10.0 Miles ESTIMATED COMPLETION DATE: 12-31-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 1%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 4, 1985

PROJECT NO.: FR 57-1(2)1 DATE SURVEY AUTHORIZED: June 5, 1984

PROJ. NAME: Belt - East DATE WORK STARTED: December 26, 1984

LENGTH: 9.6 Miles ESTIMATED COMPLETION DATE: March 1, 1985

DATE SUBMITTED TO DISTRICT: February 28, 1985

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 6 - 10 % COMPLETE: 100%

A 6 - 10 man engineering crew engaged in taking x-sections, topography, and determining guard rail warrent areas.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

AMENDED

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 4, 1985

PROJECT NO.: F 24-4(5)117 DATE SURVEY AUTHORIZED: 8/30/84

PROJ. NAME: Simms - West DATE WORK STARTED: October 10, 1984

LENGTH: 11 Miles ESTIMATED COMPLETION DATE: 3/22/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 264-5310

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-4-85

PROJECT NO.: F 1-7(4)430 DATE SURVEY AUTHORIZED: 8-17-84

PROJ. NAME: Fort Belknap - East DATE WORK STARTED: 12-3-84

LENGTH: 16.3 miles ESTIMATED COMPLETION DATE: 8-7-86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Trettz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 8 % COMPLETE: 40%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: GREAT FALLS - 3/30

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MARCH 4, 1985

PROJECT NO.: F 1-3(12)225 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: BROWNING-CUT BANK DATE WORK STARTED: 1-7-85

LENGTH: 22.5 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. BROWN TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 9

PROGRESS TO DATE IS ON ALIGNMENT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: ~~Great Falls~~

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 3-4-85 ~~February 27, 1985~~

PROJECT NO.: I. R. 15-6(24) 309 DATE SURVEY AUTHORIZED: ?

PROJ. NAME: Dutton - North & South DATE WORK STARTED: Feb. 20, 1985

LENGTH: 7.1 Miles ESTIMATED COMPLETION DATE: 3-8-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 278-7944

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 30%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Gt Falls 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~February 27, 1985~~ 3-4-85

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: Gt Falls - So Arterial DATE WORK STARTED: 12-10-81

LENGTH: 8.9 Miles ESTIMATED COMPLETION DATE: ?????????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Rpb inson TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 46%

?????????? Work suspended indefinitely.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

73

DISTRICT: Glendive 4130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: February 26, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 26-1(1)3 Sidney - North Dakota Line	GR., Gravel, PMS., And Structure	Final Design	16	70%	3/29/85
F 2-1(8)46 Fallon Co. Line - E & W	PMS Overlay	Final P.I.H.		20%	7/1/85
F 39-1(15)4 Lame Deer - North	PMS Overlay	Final P.I.H.		10%	8/1/85
F 18-1(2)1 Miles City - Northwest	PMS Overlay	Final P.I.H.		0%	9/1/85
FR 1-10(12)639 Culbertson - West	PMS Overlay & Widen	Final P.I.H.	24	25%	9/1/85
F 1-8(6)500 Saco - East	PMS Overlay & Widen	Prelim. P.I.H.		0%	12/1/85
RS 247-1(1)0 Webster - East	GS.	Final P.I.H.		0%	6/1/86
RS 438-1(4)0 Nashua - North	PMS Overlay	Comp. of Survey		0%	7/1/86
F 25-1(6)0 Circle - North	PMS Overlay & Widen	Prelim. P.I.H.	194	30%	8/1/86
RS 344-1(5)29 7.5 Mi. W. of Froid	PMS Overlay & Widen	Prelim. P.I.H.		0%	9/1/86
F 57-6(2)281 Circle - East	PMS Overlay	Comp. of Survey		0%	9/1/86
BRF 42-3(6)73 S. of Glasgow(Milk River)	STR. and APPS.	Prelim. P.I.H.		0%	3/1/87
RS 517-1(1)0 Coal Ridge - West	PMS Overlay	Comp. of Survey		0%	4/1/87
RS 516-1(1)14 Coal Ridge - North & South	PMS Overlay	Comp. of Survey		0%	4/1/87
F 42-3(7)59 Fort Peck - Glasgow	PMS Overlay & Widen	Comp. of Survey			

TOTAL = 234 Hrs.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 26, 1985

PROJECT NO.: FROOOB(5) F0003(11) CONTRACT AMOUNT: $ 1,023,152.00
PROJ. NAME: Weigh Scale Replacement CONTRACTOR: Morgen & Oswood
LENGTH: - FROM (Town): Great Falls, MT.
COUNTY: Various AWARD DATE: 11-5-84
CONTRACT TIME: 120 W.D. DATE WORK STARTED: -
ORDER TO PROCEED DATE: 3-1-85 PROBABLE COMPLETION DATE: 8-30-85
% COMPLETE: - NO. DAYS WORKED PER WEEK: -
% TIME USED: - NO. SHIFTS PER DAY: -
NO. MEN EMPLOYED: - NO. HOURS PER SHIFT: -
ACTUAL COMPLETION DATE: -
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken Quale TELEPHONE: 365-2877
NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: Glendive, MT. 59330

GENERAL: No work will be started on this project until after March 1, 1985. As noted in the special provisions.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 26, 1985

PROJECT NO.: RTF-ES-1-10 (14) 648
PROJ. NAME: Bainville-West
LENGTH: 6.3 miles
COUNTY: Roosevelt
CONTRACT TIME: 10 mo
ORDER TO PROCEED DATE: -
% COMPLETE: -
% TIME USED: -
NO. MEN EMPLOYED: -
ACTUAL COMPLETION DATE: -

CONTRACT AMOUNT: $1,013,125
CONTRACTOR: Portable Pavers
FROM (town): Miles City
AWARD DATE: February 8, 1985
DATE WORK STARTED: -
PROBABLE COMPLETION DATE: Sept. 1, 1985
NO. DAYS WORKED PER WEEK: -
NO. SHIFTS PER DAY: -
NO. HOURS PER SHIFT: -

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: -

EFFECTIVE OPENING DATE: -

PROJECT MANAGER: James T. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson, MT 59218

GENERAL: No word from the contractor as to when work will begin. Construction layout as time permits. Location of control points completed to date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-26-85

PROJECT NO.: F RTF 20-2(7)52
CONTRACT AMOUNT: $ —
PROJ. NAME: SIDNEY - FAIRVIEW
CONTRACTOR: —
LENGTH: 11.1 miles
FROM (town): —
COUNTY: RICHLAND
AWARD DATE: —
CONTRACT TIME: —
DATE WORK STARTED: —
ORDER TO PROCEED DATE: —
PROBABLE COMPLETION DATE: —
% COMPLETE: —
NO. DAYS WORKED PER WEEK: —
% TIME USED: —
NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: —
NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: H. KEY
TELEPHONE: 365-2877
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: Glendive

GENERAL: 14 manhours were used on this project this period.

Pre staking remains 10% complete with 420 man hours to date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

82

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 26, 1985

PROJECT NO.: F 22-3 (1) 81
PROJ. NAME: Culbertson-North
LENGTH: 7.3 Miles
COUNTY: Roosevelt
CONTRACT TIME: 100 wD
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: -
% TIME USED: -
NO. MEN EMPLOYED: -
ACTUAL COMPLETION DATE: -

CONTRACT AMOUNT: $ 1,060,641
CONTRACTOR: Baltrusch
FROM (town): Havre
AWARD DATE: October 31, 1984
DATE WORK STARTED: -
PROBABLE COMPLETION DATE: Sept. 1, 1985
NO. DAYS WORKED PER WEEK: -
NO. SHIFTS PER DAY: -
NO. HOURS PER SHIFT: -

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: -

EFFECTIVE OPENING DATE: -

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: No work on construction layout. Survey crew engaged on other projects. Pre-construction conference scheduled for Feb 27, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 26, 1985

PROJECT NO.: F 23-1 (6)1 M 8001 (3) Main & Haynes Leighton Blvd.
PROJ. NAME: Miles City Miles City
LENGTH: 3.8 Miles
COUNTY: Custer
CONTRACT TIME: 120 W.D
ORDER TO PROCEED DATE: 7/18/84
% COMPLETE: 89
% TIME USED: 67
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,802,849.20
CONTRACTOR: Helm-Sutherland
FROM (town): Billings Mt.
AWARD DATE: 4/13/84
DATE WORK STARTED: 7/19/84
PROBABLE COMPLETION DATE: 6-85
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 232-1083
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Contractor did minor maintenance work during the past period. Three men working on notes in the Miles City Area Office.
No changes in items and percent complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 26, 1985

PROJECT NO.: ~~BRF 23(2)7 81~~ BRF 23-2(7)81

PROJ. NAME: SE. of Broadus

LENGTH: 1.0 Mile

COUNTY: Powder River

CONTRACT TIME: 180 W.D.

ORDER TO PROCEED DATE: 10-22-84

% COMPLETE: 18

% TIME USED: 8

NO. MEN EMPLOYED: AVE. 5

ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 2,378,094

CONTRACTOR: Cop Constr. Co.

FROM (town): Billings, Montana

AWARD DATE: 9-28-84

DATE WORK STARTED: 11-5-84

PROBABLE COMPLETION DATE: 9-13-85

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: Walter D. Dane

TELEPHONE: 436-2935

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS:

GENERAL: No work was performed on Grading and related items during the past period. On the Bridge Over Powder River the sub structure units have been completed. The Contractor plans to begin setting structural steel Girders on March 6, 1985. Items and percent complete are: Und. Exc. 67%, Fencing items 70%, Structure items 22%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

25

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 26, 1985

PROJECT NO.: IR 94-3(35)115
PROJ. NAME: Hathaway East & West
LENGTH: 14.2 MILES
COUNTY: Rosebud & Custer
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,079,805.47
CONTRACTOR: Meyer Construction Co.
FROM (town): Billings, Montana
AWARD DATE: December 10, 1984
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: O. Steshmayer
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, MT. 59301

GENERAL: Contractor is setting up the crushee and plans to start crushing and stockpiling plant mix aggregate on or about February 27, 1985. Construction Layout is 25% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

26

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/26/85

PROJECT NO.: IRY-4(34)148
PROJ. NAME: SHIRLEY WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 WD
ORDER TO PROCEED DATE: 5/17/83
% COMPLETE: 98
% TIME USED: 98
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 10,499,672.50
CONTRACTOR: BEVERS CON. CONST. INC
FROM (town): BUTTE, MT.
AWARD DATE: 3/31/83
DATE WORK STARTED: 5/16/83
PROBABLE COMPLETION DATE: 5/1/85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 3
TELEPHONE: 232-1093
ADDRESS: DEPT. OF HWY
MILES CITY, MT.

GENERAL: WORK WAS SUSPENDED FOR THE SEASON 12/26/84. ITEM AND PERCENT COMPLETE REMAIN AS FOLLOWS: GRADING, FENCING AND GUARDRAIL 100%. SURFACING 98%, SEEDING 85%, SIGNING 99%. ENGR. PERSONNEL WORKING ON FINAL DATA.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2/26/85

PROJECT NO.: IR 94-4(37)155 CONTRACT AMOUNT: $2,087,511.30
PROJ. NAME: PRAIRIE CO. LINE-WEST CONTRACTOR: PORTABLE PAVERS INC.
LENGTH: 8.9 MILES FROM (town): MILES CITY, MT.
COUNTY: CUSTER AWARD DATE: 1/3/85
CONTRACT TIME: 80 WD DATE WORK STARTED: NOT STARTED
ORDER TO PROCEED DATE: 4/16/85 PROBABLE COMPLETION DATE: 8/16/85
% COMPLETE: 0 NO. DAYS WORKED PER WEEK:
% TIME USED: 0 NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: SWANSON TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: A PRE-CONSTRUCTION CONFERENCE WAS HELD 2/26/85. THE CONTRACTOR PLANS TO BEGIN WORK ON THE SLIDE CORRECTION ABOUT 3/11/85, CRUSHING IN APRIL & PLANT MIX IN MAY.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

87

(5)

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-26-85

PROJECT NO.: RS 201-2(3)33
PROJ. NAME: Prossorville-Fairview
LENGTH: 6.1
COUNTY: Richland
CONTRACT TIME: 80 W D.
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 14
% TIME USED: 19
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,001,338.52
CONTRACTOR: Prince Inc.
FROM (town): Forsyth MT. 59327 Box 440
AWARD DATE: Sept 28, 1984
DATE WORK STARTED: Oct 17, 1984
PROBABLE COMPLETION DATE: Aug 1, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 365-2877
ADDRESS: Glendive, MT.
P.O. Box 890 59330

GENERAL: Will resume work in spring.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 26, 1985

PROJECT NO.: RS 242-1 (4) 43
PROJ. NAME: LORING NO.-CANADIAN LINE
LENGTH: 10.9 MILES
COUNTY: PHILLIPS
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 8-27-84
% COMPLETE: 35
% TIME USED: 39
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,298,200.90
CONTRACTOR: GLENN REHBEIN EXC. INC.
FROM (town): LINO LAKES, MN.
AWARD DATE: JULY 27, 1984
DATE WORK STARTED: SEPT. 17, 1984
PROBABLE COMPLETION DATE: 06-01-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 654-1786
ADDRESS: BOX 176
DODSON, MT. 59524

GENERAL: NO WORK ON THE PROJECT DURING THE PERIOD, THE PROJECT REMAINS ON A WINTER SHUTDOWN. ITEMS AND PERCENT COMPLETE ARE: 1½" CR. BASE = 80% STOCKPILE 1½" CR. BASE = 100%, STOCKPILE PLANT MIX AGG. = 19% AND MOTOR GRADER HOURS = 97%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 413 D

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-26-85

PROJECT NO.: RS 245-1(3)0
PROJ. NAME: Sordan Northwest
LENGTH: 15.0
COUNTY: Garfield
CONTRACT TIME: 80 W.A.
ORDER TO PROCEED DATE: April 16, 1984
% COMPLETE: 100
% TIME USED: 93
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 11-5-84

CONTRACT AMOUNT: $1,134,102.65
CONTRACTOR: Clark Bros. Contractors
FROM (town): Miles City, Mont. P.O. Box 67 59327
AWARD DATE: Feb 29, 1984
DATE WORK STARTED: April 18, 1984
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 365-2877
ADDRESS: Glendive, MT. P.O. Box 890 59330

GENERAL: Clean up work to be completed in spring.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 28 1985

PROJECT NO.: RS 344-1(4)15 | CONTRACT AMOUNT: $ _____

PROJ. NAME: Froid-West | CONTRACTOR: _____

LENGTH: 7.5 Miles | FROM (town): _____

COUNTY: Roosevelt | AWARD DATE: _____

CONTRACT TIME: _____ | DATE WORK STARTED: _____

ORDER TO PROCEED DATE: _____ | PROBABLE COMPLETION DATE: _____

% COMPLETE: _____ | NO. DAYS WORKED PER WEEK: _____

% TIME USED: _____ | NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____ | NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Novakovich | TELEPHONE: 653-1050

NO. OF ENG. PERSONNEL EMPLOYED: 6 | ADDRESS: Mt. Dept of Highways
Wolf Point, Mt. 59201

GENERAL: A 5 To 6 man survey crew completed R-O-W line on one side & ran levels from beginning to end. Construction layout was halted on 2-15-85 pending the outcome of some R/W problems. Project is scheduled for letting on 3-28-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 26, 1985

PROJECT NO.: RS 447-1(7)12
PROJ. NAME: 12M. S. of Rosebud So.
LENGTH: 3.9 Miles
COUNTY: Rosebud
CONTRACT TIME: 90 Working Days
ORDER TO PROCEED DATE: 4-30-84
% COMPLETE: 100
% TIME USED: 97
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-23-84

CONTRACT AMOUNT: $1,198,877.66
CONTRACTOR: E.H. OFTEDALE SONS, INC.
FROM (town): Miles City, Montana
AWARD DATE: April 9 1984
DATE WORK STARTED: April 16, 1984
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: December 6, 1984
EFFECTIVE OPENING DATE:
PROJECT MANAGER: O. Stechmayer
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Final was submitted to the Glendive Office February 22, 1985. This is the Final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 26, 1985

Fed. Proj. NO. BRS 467-1(3) 2
N. Dak. PROJECT NO.: BRS-PS-T 058(3)007 CONTRACT AMOUNT: $2,826,728.70

PROJ. NAME: Snowden Bridge CONTRACTOR: Lunda Constr. Co.

LENGTH: 2.884 miles FROM (town): Black River Falls Wisconsin

COUNTY: McKenzie-Williams-N.D. AWARD DATE: 2-2-84

CONTRACT TIME: 512 W.D. DATE WORK STARTED: 3-12-84

ORDER TO PROCEED DATE: 2-13-84 PROBABLE COMPLETION DATE: 8-4-85

% COMPLETE: 85 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 50 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 18 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: W. Peterson P.E. TELEPHONE: 572-4329 (Project)

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: N.D. Highway Dept.
Williston, N. Dakota

GENERAL: Prime Contractor Lunda Construction Co. Completed the setting of pot bearings removed the tug boat and barge from the river on the north side. Finished setting all the girders in the structure. Tightened all the field splices, placed and tightened all the diaphragms. Cleaned up the work area and shut down for the winter. Major structure items are: Concrete 65% ± Steel 70% Complete. This will be the last progress report for 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 26, 1985

PROJECT NO.: SMP 4399-83
PROJ. NAME: Maint. Stockpiles
LENGTH: N/A
COUNTY: Richland, Roosevelt, Valley, Phillips
CONTRACT TIME: 60 + 4 = 72
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 100
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-16-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0

CONTRACT AMOUNT: $ 291,171.00
CONTRACTOR: Eckart Const.
FROM (town): Miles City
AWARD DATE: Nov. 30-1984
DATE WORK STARTED: 3-20-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
TELEPHONE: 653-1050
ADDRESS: Dept of Highways
Wolf Point, MT. 59201

GENERAL: The 3/8" Cover Rock stockpile at Sidney has an excess of oversize rock. The contractor will have to screen the pile.
Final data submitted to district 10-15-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 26, 1985

PROJECT NO.: BRF 1-10(15)629 DATE SURVEY AUTHORIZED: 11/5/84

PROJ. NAME: BOX ELDER CR. - E. OF BROCKTON DATE WORK STARTED: ~

LENGTH: 0.7 MILES ESTIMATED COMPLETION DATE: 12/27/85

DATE SUBMITTED TO DISTRICT: 2/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 26, 1985

PROJECT NO.: FZ-1(8)46 DATE SURVEY AUTHORIZED: 7/12/84

PROJ. NAME: FALLON CO. LINE E & W DATE WORK STARTED: ~

LENGTH: 25.0 MILES ESTIMATED COMPLETION DATE: 3/15/85

DATE SUBMITTED TO DISTRICT: 2/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 26, 1985

PROJECT NO.: BRF 14-6(1)257 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: PORCUPINE OVERFLOW - N.W. OF FORSYTH DATE WORK STARTED: ~

LENGTH: 0.3 MILES ESTIMATED COMPLETION DATE: 12/27/85

DATE SUBMITTED TO DISTRICT: 2/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 26, 1985

PROJECT NO.: F39-1(5)4 DATE SURVEY AUTHORIZED: 10/11/84

PROJ. NAME: LAME DEER - NORTH DATE WORK STARTED: ~

LENGTH: 9.7 MILES ESTIMATED COMPLETION DATE: 3/15/85

DATE SUBMITTED TO DISTRICT: 2/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 26, 1985

PROJECT NO.: F 42-3(7) 59 DATE SURVEY AUTHORIZED: 1-25-84

PROJ. NAME: Fort Peck-Glasgow DATE WORK STARTED: 2-7-84

LENGTH: 15.1 MILES [redacted] COMPLETION DATE: 2-22-85

DATE SUBMITTED TO DISTRICT: 2-22-85

PROJECT MANAGER: D. Durocher TELEPHONE: 654-1786

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB 26, 1985

PROJECT NO.: BRF 51-3(1)70 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: USRS CANEK 2.6 MI. W OF SIDNEY DATE WORK STARTED: ~

LENGTH: 0.6 MILES ESTIMATED COMPLETION DATE: 4/30/85

DATE SUBMITTED TO DISTRICT: 2/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-26-85

PROJECT NO.: F62-2(7)37 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: SYDNEY - NORTHWEST DATE WORK STARTED: 2-6-85

LENGTH: 1.4 mile ESTIMATED COMPLETION DATE: 4-30-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: N. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 13

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 26, 1985

PROJECT NO.: IR 94-3(37)104 DATE SURVEY AUTHORIZED: 11/30/84

PROJ. NAME: W. ROSEBUD INT. - EAST DATE WORK STARTED: ~

LENGTH: 11.3 MILES ESTIMATED COMPLETION DATE: 10/24/85

DATE SUBMITTED TO DISTRICT: 2/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 26, 1985

PROJECT NO.: RS 245-1(4)15 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: BRUSETT - EEW DATE WORK STARTED: ~

LENGTH: 7.2 MILES ESTIMATED COMPLETION DATE: MARCH 1986

DATE SUBMITTED TO DISTRICT: 2/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

④

DISTRICT: 4130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-26-85

PROJECT NO.: RS 253-2(2)36 DATE SURVEY AUTHORIZED: 11-5-84

PROJ. NAME: Brockway N & S DATE WORK STARTED: 11-5-84

LENGTH: 9.9 ESTIMATED COMPLETION DATE: 3-30-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Bernard Kelly TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4 & 5 % COMPLETE: 60

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 26, 1985

PROJECT NO.: RS 247-1(1)0 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: WEBSTER - EAST DATE WORK STARTED: ~

LENGTH: 6.2 MILES ESTIMATED COMPLETION DATE: 1/6/86

DATE SUBMITTED TO DISTRICT: 2/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB 26, 1985

PROJECT NO.: RS 261-2(1)26 DATE SURVEY AUTHORIZED: 11/8/84

PROJ. NAME: RICHLAND CO. LINE--N DATE WORK STARTED: ~

LENGTH: 7.4 MILES ESTIMATED COMPLETION DATE: 4/30/85

DATE SUBMITTED TO DISTRICT: 2/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 26, 1985

PROJECT NO.: BRS 270-1(1)7 DATE SURVEY AUTHORIZED: 12/13/84

PROJ. NAME: N.E. OF ALBION (LITTLE MISSOURI RIVER) DATE WORK STARTED: ~

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 12/27/85

DATE SUBMITTED TO DISTRICT: 2/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 28-1985

PROJECT NO.: RS 344-1(5)29 DATE SURVEY AUTHORIZED: July 13-1984

PROJ. NAME: 7.5 Mi's West of Froid-East DATE WORK STARTED: Feb. 19-1985

LENGTH: 7.5 Miles ESTIMATED COMPLETION DATE: 3-8-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Novakovich TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 75%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 26, 1985

PROJECT NO.: BRS 504-1(1)13 DATE SURVEY AUTHORIZED: 12/17/84

PROJ. NAME: N. C. OF MICORED CABIN CR. DATE WORK STARTED: ~

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 12/27/85

DATE SUBMITTED TO DISTRICT: 2/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-26-85

PROJECT NO.: M 5008(1) DATE SURVEY AUTHORIZED:

PROJ. NAME: SARGENT AVE & ALLAR ST. GLENDIVE - DAWSON CO. DATE WORK STARTED: 1-17-85

LENGTH: 0.4 mile ESTIMATED COMPLETION DATE: 3-15-85

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: H. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 26, 1985

PROJECT NO.: BR 9006(3) DATE SURVEY AUTHORIZED: 1-10-84

PROJ. NAME: Thompson Creek Bridge DATE WORK STARTED: 1-7-85

LENGTH: 0.5 Miles ESTIMATED COMPLETION DATE: April, 1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Stechmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 26, 1985

PROJECT NO.: BR 9009(4) DATE SURVEY AUTHORIZED: 12-9-83

PROJ. NAME: Tongue River Bridge DATE WORK STARTED: _____

LENGTH: 0.3 Miles ESTIMATED COMPLETION DATE: April 1985

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Stechmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 26, 1985

PROJECT NO.: F37-3(2)69 DATE SURVEY AUTHORIZED: 2/8/85

PROJ. NAME: ASHLAND - EAST DATE WORK STARTED: ~

LENGTH: 7.8 MILES ESTIMATED COMPLETION DATE: 4/15/85

DATE SUBMITTED TO DISTRICT: 2/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB 26, 1985

PROJECT NO.: F 57-6(2)28 DATE SURVEY AUTHORIZED: 2/8/85

PROJ. NAME: CIRCLE-EAST DATE WORK STARTED: ~

LENGTH: 17.10 MILES ESTIMATED COMPLETION DATE: 5/15/86

DATE SUBMITTED TO DISTRICT: 2/27/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 26, 1985

PROJECT NO.: RS 438-1(4)5 DATE SURVEY AUTHORIZED: 2/11/85

PROJ. NAME: NASHUA - NORTH DATE WORK STARTED: ~

LENGTH: 13.4 MILES ESTIMATED COMPLETION DATE: 1/6/86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 26, 1985

PROJECT NO.: RF 1-9(11)546 DATE SURVEY AUTHORIZED: 2-7-85

PROJ. NAME: NASHUA - WEST DATE WORK STARTED: 2-4-85

LENGTH: 8.4 MILES ESTIMATED COMPLETION DATE: 1-31-86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. DUROCHER TELEPHONE: 654-1786

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 9

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: February 28, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RS 302-1(1)0 Rimrock Rd.-Molt	Reconstruction	Public Hearing	88	2	5/88
M 0901-1(1)0 First Avenue - Laurel	Overlay	Final	0	40	10/85
RS 500-2(2)19 Mosby - South	Reconstruction	Pre-PIH	52	5	4/89
F 14-3(3)108 Shawmut - West	Widening and Overlay	Final	122	90	3/85
RS 426-2(1)0 Hanover Road	Grade, Drain, and Gravel Surf.	Final PIH	8	99	3/85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-27-85

PROJECT NO.: IR 90-3(95)385
PROJ. NAME: Reed Point E. & W.
LENGTH: 14.5 Miles
COUNTY: Sweetgrass & Stillwater
CONTRACT TIME: 90 Working Days
ORDER TO PROCEED DATE: 5-2-84
% COMPLETE: 98
% TIME USED: 97
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3411361.96
CONTRACTOR: McIntyre Constr. Co.
FROM (town): Great Falls, MT.
AWARD DATE: 4-9-84
DATE WORK STARTED: 4-30-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 252-4138
ADDRESS: Billings

GENERAL: No Work Has Been Done on Project

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-27-85

PROJECT NO.: IR90-8(96)413
PROJ. NAME: PARK CITY E. & W.
LENGTH: 14.0 MILES
COUNTY: STILLWATER
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 9-19-83
% COMPLETE: 100
% TIME USED: 93
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 11-5-84

CONTRACT AMOUNT: $ 2,072,864.45
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: 8-29-83
DATE WORK STARTED: 9-7-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-13-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 252-4138
ADDRESS: BILLINGS

GENERAL: AWAITING RESOLUTION OF CONTRACTOR'S CLAIM.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: IR90-9(63)503
PROJ. NAME: QUINMORE INTCHGE S.E.
LENGTH: 5.8 MILES
COUNTY: BIG HORN
CONTRACT TIME: 80 W.D
ORDER TO PROCEED DATE: 11-16-84
% COMPLETE: ~
% TIME USED: ~
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,668,823.39
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: 10-31-84
DATE WORK STARTED: 11-1-84
PROBABLE COMPLETION DATE: 7-31-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: HERB OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 245-9302
ADDRESS: BILLINGS

GENERAL: THE CONTRACTOR DIDN'T WORK DURING THIS PERIOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-4-84

PROJECT NO.: ID 90-9(36) 531 UZ
PROJ. NAME: LODGEGRASS - SOUTH
LENGTH: 11.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 250 WORKING DAY
ORDER TO PROCEED DATE: 10-31-83
% COMPLETE: 56%
% TIME USED: 46%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 14,729,277.59
CONTRACTOR: BEYER'S GENERAL CONSTR., INC.
FROM (town): BUTTE, MONTANA
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-27-84
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 1 TO 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 252-4138 & 639-2429
ADDRESS: P.O. BOX 642
LODGEGRASS, MONT.

GENERAL: PROGRESS FAIR. WORK IN PROGRESS CONSISTED OF EROSION CONTROL, RIPRAP, CRUSHING, HAULING AND STOCKPILING AGGREGATES. ITEMS AND PERCENTS COMPLETE ARE AS FOLLOWS: MISC. 75%; GRADING 95%; SEEDING 31%; DRAINAGE 94%; SURFACING 10%; STRUCTURES 83%. ENGINEERING PERSONNEL ARE WORKING IN THE OFFICE AND INSPECTING WORK IN PROGRESS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

1 / 1

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 28, 1985

PROJECT NO.: I ID 90-9 (62)543
F 74-1 (2) 0 U-2

PROJ. NAME: Wyola South & Wyola Conn.

LENGTH: 5.8 Miles

COUNTY: Big Horn

CONTRACT TIME: 220 WD

ORDER TO PROCEED DATE: 8-29-83

% COMPLETE: 55

% TIME USED: 71

NO. MEN EMPLOYED: 16

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,977,895.95

CONTRACTOR: Hilde Const. Co, Inc.

FROM (town): Great Falls, Montana

AWARD DATE: 8-26-83

DATE WORK STARTED: 4-9-84

PROBABLE COMPLETION DATE: 8-15-85

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 2

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak

NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 343-2501

ADDRESS: Box 366
Wyola, Montana, 59089

GENERAL: Work in progress consists of Hilde Const. Co., Inc., crushing and stockpiling Plant Mix Surfacing Aggregates. Crushing operations began on February 20, 1985.

A 3 person engineering crew spent the reporting period checking field notes.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 28, 1985

PROJECT NO.: I ID 90-9 (38)549 U-2
PROJ. NAME: Wyoming Line North
LENGTH: 5.2 Miles
COUNTY: Big Horn
CONTRACT TIME: 220 WD
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE: 58
% TIME USED: 71
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,261,180.56
CONTRACTOR: Hilde Constru ction Company., Ine.
FROM (town): Great Falls, Montana
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 343-2501
ADDRESS: Box 366
Wyola, Montana,59089

GENERAL: No work by the contractor. Winter shutdown.

A 3 person engineering crew spent the reporting period checking field notes.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

11

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 28, 1985

PROJECT NO.: F-RTF-HES 28-2(11)82
PROJ. NAME: BOYD SOUTH
LENGTH: 8.6 MILES
COUNTY: CARBON
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 8-1-84
% COMPLETE: 91
% TIME USED: 59
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: N/A
CONTRACT AMOUNT: $ 1,641,073.57
CONTRACTOR: REHBEIN EXCAVATION INC.
FROM (town): LINO LAKES, MINN.
AWARD DATE: July 6, 1984
DATE WORK STARTED: JULY 18, 1984
PROBABLE COMPLETION DATE: 6-1-85
NO. DAYS WORKED PER WEEK: N/A
NO. SHIFTS PER DAY: N/A
NO. HOURS PER SHIFT: N/A

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: G.M LORAN
TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: 424 MOREY ST. P.O. BOX 20437 BILLINGS, MONT. 59104

GENERAL: THIS PROJECT IS UNDER WINTER SHUT-DOWN & NO WORK IS IN PROGRESS. WORK WILL RESUME WHEN THE WEATHER IS SUITABLE FOR CHIP SEALING. ALL PERCENTAGES COMPLETE REMAIN THE SAME AS PREVIOUSLY REPORTED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: F-FLH-BRF37(3)CN1
PROJ. NAME: CROW AGENCY - BUSBY
LENGTH: 8.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 160 + 6 = 166
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 71
% TIME USED: 45
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,365,493.09
CONTRACTOR: E.H. OFTEDAL & SONS, INC.
FROM (town): MILES CITY
AWARD DATE: 7-6-84
DATE WORK STARTED: 7-23-84
PROBABLE COMPLETION DATE: 7-31-85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: HERB OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 245-9802
ADDRESS: BILLINGS

GENERAL: THE CONTRACTOR DON'T WORK DURNING THIS PERIOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 27,1985

RTF 57-3(11)88
PROJECT NO.: F-HES 57-3 (16)97 CONTRACT AMOUNT: $

PROJ. NAME: 5 Mi. East of Lewistown E CONTRACTOR:

LENGTH: Grassrange West 14.9 FROM (town):

COUNTY: Fergus AWARD DATE:

CONTRACT TIME: DATE WORK STARTED:

ORDER TO PROCEED DATE: PROBABLE COMPLETION DATE:

% COMPLETE: NO. DAYS WORKED PER WEEK:

% TIME USED: NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: 4-5 ADDRESS: P.O.Box 491
Lewistown, Montana

GENERAL: A four man engineering crew started retracing center line and slope staking project on 2-25-85.
Project is scheduled for letting March 28,1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 27,1985

PROJECT NO.: F 57-3(09)121
PROJ. NAME: Winnett- West
LENGTH: 9.1 Miles
COUNTY: Fergus / Petroleum
CONTRACT TIME: 160 Working Days
ORDER TO PROCEED DATE: 8/26/83
% COMPLETE: 97
% TIME USED: 86
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $5,517,998.81
CONTRACTOR: Hilde Const. Co. Inc.
FROM (town): Great Falls, Montana
AWARD DATE: 8/5/83
DATE WORK STARTED: August 30,1983
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 1~~7~~2

TELEPHONE: 538-8731
ADDRESS: P.O.Box 491
Lewistown, Montana

GENERAL: Seal and Cover and Final Striping remain to be completed in the 1985 Construction season.
A one to two man engineering crew is working on project final.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 27,1985

PROJECT NO.: RS 236-1(6)32
PROJ. NAME: Winifred-P.N.Ferry
LENGTH: 17.0 Miles
COUNTY: Fergus
CONTRACT TIME: 48 Working Days
ORDER TO PROCEED DATE: July 30,1984
% COMPLETE: 100
% TIME USED: 94
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 304,782.20
CONTRACTOR: Wickens Construction Inc.
FROM (town): Lewistown, Montana
AWARD DATE: July 6,1984
DATE WORK STARTED: August 20,1984
PROBABLE COMPLETION DATE: May 1985
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 538-8731
ADDRESS: P.O.Box 491
Lewistown, Montana

GENERAL: Final inspection will be delayed until after spring breakup as per County Commissioners request.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: February 27,1985

PROJECT NO.: RS 000S (69) RS 000S (68)
CONTRACT AMOUNT: $

PROJ. NAME: Signing Secondary Roads
CONTRACTOR:

LENGTH:
FROM (town):

COUNTY: Fergus / Judith Basin
AWARD DATE:

CONTRACT TIME:
DATE WORK STARTED:

ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE:

% COMPLETE:
NO. DAYS WORKED PER WEEK:

% TIME USED:
NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: P.O.Box 491
Lewistown, Montana

GENERAL: Contract to be let February 28,1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: FEBRUARY 28, 1985

PROJECT NO.: M 1002 (2)
CONTRACT AMOUNT: $ 857,351.55
PROJ. NAME: RIMROCK ROAD
CONTRACTOR: BARRY O'LEARY INC.
LENGTH: 0.39 MILES
FROM (town): BILLINGS, MONT.
COUNTY: YELLOWSTONE
AWARD DATE: NOVEMBER 7, 1983
CONTRACT TIME: 90 WORKING DAYS
DATE WORK STARTED: MARCH 19, 1984
ORDER TO PROCEED DATE: 4-16-84
PROBABLE COMPLETION DATE: MAY 15, 1985
% COMPLETE: 98
NO. DAYS WORKED PER WEEK: N/A
% TIME USED: 100
NO. SHIFTS PER DAY: N/A
NO. MEN EMPLOYED: N/A
NO. HOURS PER SHIFT: N/A
ACTUAL COMPLETION DATE: N/A
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: 424 MOREY ST, P.O. BOX 20437
BILLINGS, MONT. 59104

GENERAL: THERE IS NO WORK IN PROGRESS ON THIS PROJECT. THE BITUMINOUS CURB & STRIPING ARE THE ONLY ITEMS REMAINING TO COMPLETE THIS PROJECT. WORK WILL RESUME WITH WARMER TEMPERATURES.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-26-85

PROJECT NO.: HES 1004(7)
PROJ. NAME: GRAND AVE & 13TH ST. W
LENGTH: 0.00 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: BY JUNE 26, 1985
ORDER TO PROCEED DATE: 2-5-85
% COMPLETE: 0
% TIME USED: ~
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 189,291.80
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS
AWARD DATE: 1-3-85
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: 6-26-85
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: DAVID P. SCHUMAN
TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT.

GENERAL: THE CONTRACTOR HAS NOT INDICATED WHEN HE WILL START WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-26-85

PROJECT NO.: M 1004(8) & HES 41(4) 110
CONTRACT AMOUNT: $ 71,063.00
PROJ. NAME: GRAND AVE.-8TH ST. W. & VARIOUS LOCATIONS-BLGS
CONTRACTOR: MIDLAND ELECTRIC Co., INC.
LENGTH: 0.00 MILES
FROM (town): BILLINGS
COUNTY: YELLOWSTONE
AWARD DATE: 9-28-84
CONTRACT TIME: BY APRIL 1, 1985
DATE WORK STARTED: 10-29-84
ORDER TO PROCEED DATE: 10-11-84
PROBABLE COMPLETION DATE: 4-1-85
% COMPLETE: 30%
NO. DAYS WORKED PER WEEK: ~
% TIME USED: ~
NO. SHIFTS PER DAY: ~
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: ~
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P SCHUMAN
TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT.

GENERAL: THE CONTRACTOR DID NOT WORK ON THE PROJECT THIS REPORTING PERIOD.

ITEMS & PERCENTAGES REMAIN THE SAME, ELECTRICAL ITEMS ARE 35% COMPLETE, SURFACING ITEMS ARE 60% COMPLETE, DRAINAGE ITEMS ARE 95% COMPLETE, CONCRETE ITEMS ARE 100% COMPLETE, STRIPING & SIGNING ITEMS ARE 25% COMPLETE, & MISC. ITEMS ARE 30% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 2-27-85

PROJECT NO.: M 1018 (6)
PROJ. NAME: 4th AVE & 31st ST.
LENGTH: AT INTERSECTION
COUNTY: YELLOWSTONE
CONTRACT TIME: CAL. DATE
ORDER TO PROCEED DATE: 5-9-83
% COMPLETE: 85
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 42,992.00
CONTRACTOR: MIDLAND ELEC. CO.
FROM (town): BILLINGS
AWARD DATE: 5-9-83
DATE WORK STARTED: 11-7-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 252-4138
ADDRESS: BILLINGS

GENERAL: NO WORK ON THE PROJECT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-27-85

PROJECT NO.: BR 9056 (8) DATE SURVEY AUTHORIZED: 1-20-84

PROJ. NAME: Duck Ck. Br. DATE WORK STARTED: 10-31-84

LENGTH: - ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 10

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28, 1985

PROJECT NO.: BR 9054(3) DATE SURVEY AUTHORIZED: 04-20-84

PROJ. NAME: Musselshell River Bridge DATE WORK STARTED: 09-06-84

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: Feb 8, 1985

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-27-85

PROJECT NO.: BR 9049 (4) DATE SURVEY AUTHORIZED: 5-8-84

PROJ. NAME: YELLOWSTONE RIVER BR, GREYCLIFF S.E. DATE WORK STARTED: 6-12-84

LENGTH: - ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 55

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-27-85

PROJECT NO.: BR 9048 (7) DATE SURVEY AUTHORIZED: 12-20-83

PROJ. NAME: STILLWATER RIVER BR, DATE WORK STARTED: 2-22-84

LENGTH: - ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 75

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: HES 1020(8) DATE SURVEY AUTHORIZED: 12-6-84

PROJ. NAME: 1st Ave North & 8th St DATE WORK STARTED: 2-4-85

LENGTH: _____ ESTIMATED COMPLETION DATE: 2-8-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: HERB OTTMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28, 1985

PROJECT NO.: RS 551-1(1)0 DATE SURVEY AUTHORIZED: 02-21-84

PROJ. NAME: Geyser-North DATE WORK STARTED: 11-19-84

LENGTH: 6.6 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0-8 % COMPLETE: 37

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28, 1985

PROJECT NO.: RS 426-2(1)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Hardaver Road DATE WORK STARTED: 10-16-84

LENGTH: 7 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 27,1985

PROJECT NO.: RS 297-1(1)24 DATE SURVEY AUTHORIZED: 10/7/82

PROJ. NAME: Hedgesville - North DATE WORK STARTED: 11/15/82

LENGTH: 8.0 Miles ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 4-5 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 27,1985

PROJECT NO.: RS 236 - 1(7) 0 DATE SURVEY AUTHORIZED: November 7,1984

PROJ. NAME: Hilger Winifred DATE WORK STARTED: February 8,1985

LENGTH: 24.12 Miles ESTIMATED COMPLETION DATE: 2/15/86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

Work will begin when crew becomes available

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Feb. 28, 1985

PROJECT NO.: FG3-2(7)19 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Judith Gap-Moore DATE WORK STARTED: 12-03-84

LENGTH: _____ ESTIMATED COMPLETION DATE: 04-5-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0-8 % COMPLETE: 12

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB. 28, 1985

PROJECT NO.: F53-2(3) 34 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: BROADVIEW-LAVINA SOUTH SECTION DATE WORK STARTED: 1-31-85

LENGTH: 6.2 MILES ESTIMATED COMPLETION DATE: UNKNOWN

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: DC, KITTELSON TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: UNKNOWN

THIS SURVEY IS BEING CHANGED TO AN AERIAL SURVEY. AT THIS TIME THE LEVELS ARE BEING RAN.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-26-85

PROJECT NO.: F53-1(6)6 DATE SURVEY AUTHORIZED: 12-5-83

PROJ. NAME: BILLINGS - BROADVIEW DATE WORK STARTED: 1-10-84

LENGTH: 28.4 MILES ESTIMATED COMPLETION DATE: 4-19-85

DATE SUBMITTED TO DISTRICT: 12-5-83

PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-4802

NO. PERSONNEL ASSIGNED: 7 % COMPLETE: 43

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: HES 28-2(14)97 DATE SURVEY AUTHORIZED: 11-23-84

PROJ. NAME: B N CROSSING NE OF JOLIET DATE WORK STARTED: 2-19-85

LENGTH: 0.36 MILES ESTIMATED COMPLETION DATE: 2-22-85

DATE SUBMITTED TO DISTRICT: 2-26-85

PROJECT MANAGER: HERB OTTMAN TELEPHONE: 245-7802

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: HES 16-1(19)24 DATE SURVEY AUTHORIZED: 11-23-84

PROJ. NAME: 19 MI. NORTH OF BILLINGS DATE WORK STARTED: 2-11-85

LENGTH: 0.19 MILES ESTIMATED COMPLETION DATE: 2-15-85

DATE SUBMITTED TO DISTRICT: 2-26-85

PROJECT MANAGER: HERB OTTMAN TELEPHONE: 245-7802

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-27-85

PROJECT NO.: F 4-2 (5) 55 DATE SURVEY AUTHORIZED: 2-1-85

PROJ. NAME: LAUREL - MOSSMAIN DATE WORK STARTED: 2-19-85

LENGTH: 3.9 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 10

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 28, 1985

PROJECT NO.: IR 94-2 (24)61 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Hysham East and West DATE WORK STARTED: 1-17-85

LENGTH: 17.3 Miles ESTIMATED COMPLETION DATE: 3-31-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R. Schaak TELEPHONE: 343-2501

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 38

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: February 28, 1985

PROJECT NO.: IR 94-1 (49)47 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Custer Interchange East DATE WORK STARTED: 1-10-85

LENGTH: 10.7 Miles ESTIMATED COMPLETION DATE: 2-28-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R. Schaak TELEPHONE: 343-2501

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: FEB 28,1985

PROJECT NO.: IR 94-1(48)7 DATE SURVEY AUTHORIZED: 5-23-84

PROJ. NAME: HUNTLEY-POMPEYS PILLAR DATE WORK STARTED: 12-13-84

LENGTH: 17.2 MILES ESTIMATED COMPLETION DATE: 3-1-85

DATE SUBMITTED TO DISTRICT: 2-20-85

PROJECT MANAGER: D.C. KITTELSON TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 85%

WORK REQUESTED IS 100%. COMPLETE.
THE LINE RUNNING WAS NOT REQUESTED BUT IS BEING DONE AS WORKLOAD PERMITS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: IR90-1(47)0 DATE SURVEY AUTHORIZED: 5-23-84

PROJ. NAME: PINE HILLS INTCHGE EAST DATE WORK STARTED: 12-17-84

LENGTH: 6.9 MILES ESTIMATED COMPLETION DATE: 3-31-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: HERB OTTMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 70

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-26-85

PROJECT NO.: I 90-8(77)455 DATE SURVEY AUTHORIZED: OCT. 1984

PROJ. NAME: JOHNSON LANE - INTERCHANGE DATE WORK STARTED: 11-9-84

LENGTH: 000 MILES - INTERCHANGE ESTIMATED COMPLETION DATE: ~

DATE SUBMITTED TO DISTRICT: OCT. 1984

PROJECT MANAGER: DAVID P SCHUMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-27-85

PROJECT NO.: IR90-8(101)427 DATE SURVEY AUTHORIZED: 5-23-84

PROJ. NAME: LAUREL E. & W. DATE WORK STARTED: 11-19-84

LENGTH: 18.5 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 2 TO 3 % COMPLETE: _____

PROJECT RESPONSED TO SET CONTROL POINTS FOR LINE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 2-28-85

PROJECT NO.: IR 90-8(100)401 DATE SURVEY AUTHORIZED: 11-23-84

PROJ. NAME: COLUMBUS EAST & WEST DATE WORK STARTED: 11-29-84

LENGTH: 17.15 MILES ESTIMATED COMPLETION DATE: 5-1-85

DATE SUBMITTED TO DISTRICT: 1-21-85

PROJECT MANAGER: G.M. LORAN TELEPHONE: 248-3827

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 75

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DIRECT PARTICIPATION

FEDERAL HIGHWAY ADMINISTRATION

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
GLAC 10(1), 200(1) & 909(1)	Cascade & Teton Co.	3.086	Bituminous paving (I000)	83.3%	96.7% 06/11/85	American Asphalt, Inc. $ 447,041.00
FH 61-1(5)	Flathead County	9.655	Grading and aggregate surfacing	---	.4% ---	Hilde Construction Co. Inc. $ 4,033,405.45